

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 623
Project Work Day No. 833
Date 08/27/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
		1												
		BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Pile Driver	8										Richard Yambao	ABF
1		Pile Driver	8										Ed Mendoza	ABF
1		Pile Driver	8										Jason Mallock	ABF
1		Generator											25 KW	ABF
3		Welding Machine									1 Idle		lincoln	ABF
1		Air compressor											Ingersol Rand	ABF
		E2 - FOOTING												
1		Foreman	8										Ben Neal	ABF
1		Pile Driver	8										Allan Briny	ABF
1		Pile Driver	8										Luke Pualk	ABF
1		Apprentice	8										Garreith Nelson	ABF
1		Surveyer	3										Terry Danis	ABF
1		Surveyer	3										Chris Roberts	ABF
1		Crane Operator	8										Kevin Fitzgerald	ABF
1		Oiler	8										David Bian	ABF
1		Deck Engineer	8										Ryan Oku	ABF
1		Laborer	8										Rigoberto Caroen	ABF
1		Laborer	8										Byron Contreras	ABF
1		Compressor	8										ingersolrand	ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff									idle		Lobell	ABF
1		Flexy float												ABF
1		Barge											Westar 1	ABF
1		Welding Machine									1 idle		Lincoln	ABF
2		Generator											25 KW	ABF

Weather: Clear 68 F

Description of Operation:

Berth – 7

1. Pre-assembly of flared section of cross beam.
2. Fabrication of first end form for E2 cross beam is in progress.
3. Setting PT trumpet section on the end form.
4. Fifth shipment of rebars comprising of one truck load with # 25 hoops and five trucks with T head bars arrived at berth 7. Only # 25 hoops had orange tag.
5. I worked 2 hours over time.

E2 Footing

1. Setting wooden donuts for high tension rod duct alignment for bearing keys at E2 East.
2. Surveyers continued setting lay-out for South side bearing key's and shear key's high tension rods.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep