

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No **638**  
Project Work Day No. **848**  
Date **09/11/2008**  
Shift Hours Start **6:00** Stop **3:00**  
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
<b>1</b>																	
<b>BERTH - 7</b>																	
1		Pile driver	8													Karl Nisley	ABF
1		foreman	8												Leo Vega	ABF	
1		Pile Driver	8												Richard Yambao	ABF	
1		Pile Driver	8												Ed Mendoza	ABF	
1		Pile Driver	8												Jason Mallock	ABF	
1		Generator													25 KW	ABF	
3		Welding Machine											1 Idle		lincoln	ABF	
1		Air compressor													Ingersol Rand	ABF	
<b>E2 - FOOTING</b>																	
1		Foreman	8												Ben Neal	ABF	
1		Pile Driver	8												Allan Briny	ABF	
1		Pile Driver	8												Luke Pualk	ABF	
1		Apprentice	8												Garreith Nelson	ABF	
1		apprentice	8												Jamal Whitney	ABF	
1		Foreman	8												Terry Cronk	ABF	
1		Pile Driver	8												Harry Wheat	ABF	
1		Foreman	8												Robert Bognaes	Regional Steel	
1		Iron worker	8												Tim Greenlee	Regional Steel	
1		Iron worker	8												Lucino ortiz	Regional Steel	
1		Iron worker	8												Jose Pelayeo	Regional Steel	
1		Iron worker	8												Alberto Quiroz	Regional Steel	
1		Iron worker	8												Carlos Morales	Regional steel	
1		Crane Operator	8												Kevin Fitzgerald	ABF	
1		Oiler	8												David Bian	ABF	
1		Crane Operator	8												Mark Mom	ABF	
		Oiler	8												Kavin Alger	ABF	
1		Deck Engineer	8												Ryan Oku	ABF	
1		Laborer	8												Byron Contreras	ABF	
1		Compressor	8												ingersolrand	ABF	
2		D.B. Crane													Manitowoc	ABF	
1		Skiff											idle		Lobell	ABF	
1		Flexy float														ABF	

	1	Barge											Westar 1	ABF
	1	Welding Machine									1 idle		Lincoln	ABF
	2	Generator											25 KW	ABF

**Weather:** Overcast 65 F

**Description of Operation:**

**Berth – 7**

1. Pre-assembly of flared section of cross beam.
2. Miscellaneous work.

**E2 Footing**

1. Installing W 4 x13 x 790mm and C x 4" profiles to support the shear key ducts at middle of column cages.
2. Installing high tension rod's ducts on setted donuts at South of E2 East column with the grout hose.
3. Setting # 25 double hoops on South column cages.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep