

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 642

Project Work Day No. 852

Date 09/15/2008

Shift Hours Start 6:00 Stop 3:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								Name	Contractor
		1											
		BERTH - 7											
1		Foreman	8								Rick Clayborne	ABF	
1		Iron Worker	8								Richard Bazewicz	ABF	
1		Iron Worker	8								Barry Rothman	ABF	
1		Iron Worker	8								Casey Lux	ABF	
1		Laborer	8								Joseph Ruiz	ABF	
1		Laborer	8								Everardo Hernands	ABF	
1		Laborer	8								Froilan Ruiz	ABF	
1		Laborer	8								Rigoberto Corion	ABF	
1		Laborer	8								Jose Molina	ABF	
		E2 - FOOTING											
1		Foreman	8								Ben Neal	ABF	
1		Pile Driver	8								Allan Briny	ABF	
1		Pile Driver	8								Luke Pualk	ABF	
1		Apprentice	8								Garreith Nelson	ABF	
1		apprentice	8								Jamal Whitney	ABF	
1		Foreman	8								Terry Cronk	ABF	
1		Pile Driver	8								Harry Wheat	ABF	
1		Foreman	8								Robert Bognaes	Regional Steel	
1		Iron worker	8								Lucino ortiz	Regional Steel	
1		Iron worker	8								Jose Cervantes	Regional Steel	
1		Iron worker	8								Roberto Berber	Regional Steel	
1		Foreman	8								Leo Vega	ABF	
1		Pile Driver	8								Jason Matlock	ABF	
1		Pile Driver	8								Richard yambao	ABF	
1		Pile Driver	8								Ed Mendosa	ABF	
1		Iron worker	8								Jose Pelayeo	Regional Steel	
1		Iron worker	8								Alberto Quiroz	Regional Steel	
1		Crane Operator	8								Kevin Fitzgerald	ABF	
1		Oiler	8								David Bian	ABF	
1		Crane Operator	8								Mark Mom	ABF	
1		Oiler	8								Kavin Alger	ABF	

REC'D '09 OCT 05 #006931

	1	Deck Engineer	8											Ryan Oku	ABF
	1	Laborer	8											Byron Contreras	ABF
	1	Compressor	8											Ingersolrand	ABF
	2	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle		Lobell	ABF
	1	Flexy float													ABF
	1	Barge												Westar 1	ABF
	1	Welding Machine										1 idle		Lincoln	ABF
	2	Generator												25 KW	ABF

Weather: Overcast 65 F

Description of Operation:

Berth – 7

1. No activities at berth 7. Leo Vega and his crew moved to E2 to work on high tension ducts.
2. Wrapping shear key's high tension bars with denso tape by applying grease, denso tape and plastic wrap.

E2 Footing

1. Installing W 4 x13 x 790mm and C x 4" profiles to support the shear key ducts at middle of column cages.
2. Installing high tension rod's ducts on setted donuts at middle of cross beam.
3. Running grout hoses from the installed ducts to the styrofoam sitted on soffit deck.
4. Installing blister rebar coupler's ring around the bearing rods.
5. Setting Second layer of # 57 bars.
6. RPS iron worker. Lucino Ortiz. Torquing first layer of # 57 bars at Northern part of cross beam.
7. There is not enough room to place 4 # 19 bars between the high tension rod's ducts under the # 25 stirrups. The detail showing in ISD drawing, subject of RFI 967, is not doable therefore, contractor was asked to submitt an RFI with new layout for approval.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep