

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **643**
Project Work Day No. **853**
Date **09/16/2008**
Shift Hours Start **6:00** Stop **3:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time									IDLE OR DOWN	Name	Contractor
		1													
		BERTH - 7													
1		Foreman												Rick Clayborne	ABF
1		Iron Worker												Richard Bazewicz	ABF
1		Iron Worker												Barry Rothman	ABF
1		Iron Worker												Casey Lux	ABF
1		Laborer												Joseph Ruiz	ABF
1		Laborer												Everardo Hernands	ABF
1		Laborer												Froilan Ruiz	ABF
1		Laborer												Rigoberto Corion	ABF
1		Laborer												Jose Molina	ABF
		E2 - FOOTING													
1		Foreman	8											Ben Neal	ABF
1		Pile Driver	8											Allan Briny	ABF
1		Pile Driver	8											Luke Pualk	ABF
1		Apprentice	8											Garreith Nelson	ABF
1		apprentice	8											Jamal Whitney	ABF
1		Foreman	8											Terry Cronk	ABF
1		Pile Driver	8											Harry Wheat	ABF
1		Foreman	8											Robert Bognaes	Regional Steel
1		Iron worker	8											Lucino ortiz	Regional Steel
1		Iron worker	8											Jose Cervantes	Regional Steel
1		Iron worker	8											Roberto Berber	Regional Steel
1		Foreman	8											Leo Vega	ABF
1		Pile Driver	8											Jason Matlock	ABF
1		Pile Driver	8											Richard yambao	ABF
1		Pile Driver	8											Ed Mendosa	ABF
1		Iron worker	8											Jose Pelayeo	Regional Steel
1		Iron worker	8											Alberto Quiroz	Regional Steel
1															
1		Crane Operator	8											Kevin Fitzgerald	ABF
1		Oiler	8											David Bian	ABF
1		Crane Operator	8											Mark Mom	ABF
		Oiler	8											Kavin Alger	ABF

REC'D 08 OCT 06 #006932

1	Deck Engineer	8										Ryan Oku	ABF
1	Laborer	8										Byron Contreras	ABF
1	Compressor	8										ingersolrand	ABF
2	D.B. Crane											Manitowoc	ABF
1	Skiff									idle		Lobell	ABF
1	Flexy float												ABF
1	Barge											Westar 1	ABF
1	Welding Machine									1 idle		Lincoln	ABF
2	Generator											25 KW	ABF

Weather: Overcast 65 F

Description of Operation:

Berth – 7

1. for activities at berth 7 please see Samam Sohielifard report. tension ducts.


E2 Footing

1. Installing W 4 x13 x 790mm and C x 4" profiles to support the shear key ducts at middle of column cages.
2. Installing high tension rod's ducts on setted donuts at middle of cross beam.
3. Running grout hoses from the installed ducts to the styrofoam sitted on soffit deck.
4. Installing blister Stay form embedments.
5. Setting Second layer of # 57 bars.
6. RPS iron worker, Lucino Ortiz, torque the second layer of # 57 bars at Northern part of cross beam.
7. The # 25 hoops provided by RPS have a bigger diameter, 30 to 40mm, than the diameter of Column cages, I address the issue to Saman Sohielifard and Ron Matin, Ron visited the Job site and consult with Alex from TYL and decided to solve the problem by pushing the hoops inside the core of column the way that the hoops touch out side column bars. RPS iron workers start to place # 19 grillage bars according to new layout submitted with RFI 967 R1 dated September 16, 2008, Ron Matin also approved the placing of # 19 bars by RPS.

Additional Work on/off site:

Inspector:

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep