

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 603
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 803
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/07/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts							IDLE OR DOWN	Name Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel											Name	Contractor
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	0										Greenlee, Tim	RSC
4	1	Ironworker	8										Ortiz, Lucino	RSC
5	1	Ironworker	8										Franco, Jose	RSC
6	1	Ironworker	0										Navarro, Albert	RSC
7	1	Ironworker	8										Wilson, Kenneth	RSC
8	1	Ironworker	8										Delena, Oscar	RSC
9	1	Ironworker	8										Wachtler, Lee	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC

Weather: Overcast (am), partly cloudy (pm), mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- RSC finished placing horizontal interior and exterior face #36 rebar.
- RSC placed remaining #36 horizontal inside face rebars in west wall for pour 3.
- RSC continues to install chamfer detail #19 rebar.
- RSC built frame outside of pour 3 to support #43 rebars coming out of pour 3.
- See M. Bruce diary for additional comments.

NOTES:

- RSC removed approximately 3 #36 T-bars from ENW and ESW which were extra bars previously left in place at the top of the column.

P.Gagnier


REC'D 08 OCT 07 #006966

Office

- Wrote diaries.
- Reviewed W2 RFI's and Submittals.
- Check email.
- Attended bi-weekly safety meeting.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep



RSC removing (extra) T-bars from ESW & ENW