

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 607
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 807
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/11/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts						IDLE OR DOWN	Name	Contractor
1	1	General Foreman	0									Bognaes, Bob	RSC
2	1	Assistant General Foreman	0									Bell, Joe	RSC
3	1	Foreman	0									Greenlee, Tim	RSC
4	1	Ironworker	0									Ortiz, Lucino	RSC
5	1	Ironworker	0									Franco, Jose	RSC
6	1	Ironworker	0									Navarro, Albert	RSC
7	1	Ironworker	0									Wilson, Kenneth	RSC
8	1	Ironworker	0									Delena, Oscar	RSC
9	1	Ironworker	0									Wachtler, Lee	RSC
10	1	Ironworker	0									Quiroz, Victor	RSC
11	1	Ironworker	0									Cervantes, Jose	RSC
12	1	Ironworker	0									Rivera, Efrain	RSC

Weather: Clear, sunny, mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- RSC not on-site today waiting for direction from ABF regarding RFI1464R1 and #43L01T0x bars for top mat.

NOTES:

- Attended meeting with ABF, TYLin and Caltrans today regarding RFI1464R1. We discussed material testing requirement for field work involving mushrooming with coupler end on #43L01T0x bars that will extend out of pour 3. See RFI response by TYLin attached.


REC'D 08 OCT-07 #006968

Office

- Wrote diaries.
- Reviewed W2 RFI's and Submittals.
- Compiling "As Built" information.
- Attend weekly staff meeting.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'Pamela Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep

Attachment
8/11/08

REQUEST FOR INFORMATION (RFI)

RFI No.: ABF-RFI-001464R01 Submitted By: Lewis, Michael Pages: 3
Pages Attached: 2
RFI Date: 06-August-2008 Contact Name: Lewis, Michael Phone No. 510-808-4600

Subject: W2 Rebar in Void Ceiling	
References:	
Sub/Sup: ABF	Sub RFI #:
Response Required by: 13-August-2008	
Response affects critical path activity? Yes	

Description:

ABFJV proposes altering the #43 rebar layout shown on Sheet 481R1 Section F-F and Section G-G in the top mat of reinforcing to a configuration similar to that depicted in the response to ABF-RFI-1464R00 with the #43 bars extending a distance of 4m out of Pour 3 as depicted on the attached sheet "Alternate Detail".

Please confirm that this is acceptable.

Contractor Disposition:

This RFI is being submitted for:

The Cost and Time Impact from this RFI is: Not selected

Response:

Agreed Ext. Due Date:

Pages: 2
Pages Attached: 1

1. At the Pour 3 to Pour 4 interface: The Contractor's proposal is acceptable provided that additional #25 ties are provided on either side of the slope break line as shown on the attachment.
2. At the Pour 3 to Pour 5 interface: The Contractor shall splice the #43 reinforcement with Ultimate Butt Splice Couplers as shown on the attachment.

Administrative Action:

This response resolves the RFI.

Date: 11-August-2008	Respondent: Matin, Ron	Phone No.: 510-808-4611
-----------------------------	-------------------------------	--------------------------------

