

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 608
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 808
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/12/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name
1	1	General Foreman	05										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	5										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	3										Ramirez, Roberto	RSC
6	1	Ironworker	3										Torrez, Leonel	RSC
7	1	Ironworker	0										Wilson, Kenneth	RSC
8	1	Ironworker	0										Delena, Oscar	RSC
9	1	Ironworker	0										Wachtler, Lee	RSC
10	1	Ironworker	0										Quiroz, Victor	RSC
11	1	Ironworker	0										Cervantes, Jose	RSC
12	1	Ironworker	0										Rivera, Efrain	RSC

Weather: Overcast (am), Clear (pm), sunny, mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- RSC started to forge #43 reinforcement and installing HRC male couplers on reinforcement for top mat rebar.

NOTES:

- Met with G. Klebanov, J. Davidson, Russ (RSC) and B. Bognaes at W2 to discuss forging #43 reinforcement (see above) – it is agreed that B. Bognaes will assist T. Greenlee forge the rebar.

- Not clear as to how many samples will be required by the end of the day 12 samples will be taken chosen by CT – 8 for ABF and 4 for CT.
- Witnessed B. Bognaes is not heating the rebar correctly mentioned to Russ and he directed B. Bognaes to heat rebar evenly however he continued to incorrectly heat rebar and corrected procedure when directed to do so by Russ.

Office

- Wrote diaries.
- Reviewed W2 RFI's and Submittals.
- Compiling "As Built" information.
- Worked 2 hours OT to oversee field activities.
- Check email.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep



Set-up to forge number #43 rebars for pour 3/5.



Forged #43 rebars for pour 3/5.



Looking down from W2 at forging operation.