

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 611
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 811
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/15/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts						IDLE OR DOWN	REMARKS	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel										Name	Contractor
1	1	General Foreman	4									Bognaes, Bob	RSC
2	1	Assistant General Foreman	0									Bell, Joe	RSC
3	1	Foreman	8									Greenlee, Tim	RSC
4	1	Ironworker	8									Ortiz, Lucino	RSC
5	1	Ironworker	8									Ortiz, David	RSC
6	1	Ironworker	8									Zuno, Daniel	RSC
7	1	Ironworker	8									Berber, Roberto	RSC
8	1	Ironworker	8									Delena, Edgar	RSC
9	1	Ironworker	8									Wachtler, Lee	RSC
10	1	Ironworker	8									Quiroz, Victor	RSC
11	1	Ironworker	8									Cervantes, Jose	RSC
12	1	Ironworker	8									Franco, Jose	RSC

Weather: Overcast (am), Clear (pm), sunny, mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Finish building interior/exterior west wall.
- 7 of RSC ironworkers spent ½ day at ABF safety orientation.
- Finished installing #43 top mat.
- Started #25 longitudinal top mat.
- Finished installing vertical mat to fill 9" gap at southeast quadrant jacking saddle block.
- Placed #43 rebars with 2 m penetration into pour 3 and 1.5 m into pour 5.

NOTES:

P.Gagnier


- Observed forged rebar with male couplers to be of bad quality, many of the forged mushrooms look rounded with melted debris on bar.

Office

- Wrote diaries.
- Reviewed W2 RFI's and Submittals.
- Compiling "As Built" information.
- Check email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep



Installing rebar in the top mat.



Field forged #43 reinforcement.



Rounded field forged rebar of bad quality, with melted debris on bar.