

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 614 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 814 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 08/18/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | REMARKS | | |
|-------------------------|---------|--|--|---------------------------------|----------------------------|--|--|--|--|--|--|--------------|-----------------|------------|
| EQUIPMENT AND/OR LABOR: | | | Item 48 – Bar Reinforcing Steel (Bridge) | CCO 34S1 – Cutting Vertical Bar | CCO 34S1 – Survey PT Ducts | | | | | | | IDLE OR DOWN | Name Contractor | |
| Equ Ip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) Regional Steel | | | | | | | | | | | Name | Contractor |
| 1 | 1 | General Foreman | 6 | | | | | | | | | | Bognaes, Bob | RSC |
| 2 | 1 | Assistant General Foreman | 0 | | | | | | | | | | Bell, Joe | RSC |
| 3 | 1 | Foreman | 6 | | | | | | | | | | Greenlee, Tim | RSC |
| 4 | 1 | Ironworker | 6 | | | | | | | | | | Ortiz, Lucino | RSC |
| 5 | 1 | Ironworker | 6 | | | | | | | | | | Ortiz, David | RSC |
| 6 | 1 | Ironworker | 6 | | | | | | | | | | Zuno, Daniel | RSC |
| 7 | 1 | Ironworker | 6 | | | | | | | | | | Berber, Roberto | RSC |
| 8 | 1 | Ironworker | 6 | | | | | | | | | | Delena, Edgar | RSC |
| 9 | 1 | Ironworker | 6 | | | | | | | | | | Wachtler, Lee | RSC |
| 10 | 1 | Ironworker | 6 | | | | | | | | | | Quiroz, Victor | RSC |
| 11 | 1 | Ironworker | 6 | | | | | | | | | | Cervantes, Jose | RSC |
| 12 | 1 | Ironworker | 6 | | | | | | | | | | Franco, Jose | RSC |

Weather: Overcast (am), Clear (pm), sunny, mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- RSC worked only ½ day to 12:30pm
- Continued with vertical hairpins.

NOTES:

- Noticed RSC missing 5 longitudinal bars, informed T. Greenlee.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Wrote punchlist for RSC.
- Prepared cylinders for concrete sampling.
- Reviewed Thermal Control plan.
- Check email.

Punch List:

- Cut candy cane hooks off of #25 horizontal hair pins at jacking saddle – RSC placed two layer at the wrong location and were agreed to leave in place due to difficult removal.
- Sheet 497S4R1 #25 vertical form savers require relocation so not to be directly above horizontal form savers.
- Fix horizontal hairpins touching forms east/west wall.
- Tie up #43 rebars between manholes.
- Cut & splice remaining vertical #29 t-heads and #25 candy canes.
- Form savers at jacking saddle pushed back of horizontal #36 rebars for west wall – require relocation so to tie into rebars at jacking saddle block-out.

Inspector:

Pamela Gagnier



~~Trans Engineer (C)/Asst. Struct. Rep~~