

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 622
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 822
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/26/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)	CCO 34S1 - Cutting Vertical Bar	CCO 34S1 - Survey PT Ducts								IDLE OR DOWN	Name	Contractor
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													
		Regional Steel													
1	1	General Foreman	0											Bognaes, Bob	RSC
2	1	Assistant General Foreman	0											Bell, Joe	RSC
3	1	Foreman	0											Greenlee, Tim	RSC
4	1	Ironworker	0											Ortiz, Lucino	RSC
5	1	Ironworker	0											Ortiz, David	RSC
6	1	Ironworker	0											Zuno, Daniel	RSC
7	1	Ironworker	0											Berber, Roberto	RSC
8	1	Ironworker	0											Delena, Edgar	RSC
9	1	Ironworker	0											Wachtler, Lee	RSC
10	1	Ironworker	0											Quiroz, Victor	RSC
11	1	Ironworker	0											Cervantes, Jose	RSC
12	1	Ironworker	0											Franco, Jose	RSC

Weather: Overcast (am), Clear (pm), sunny, mild, breezy, dry soil, Hi 70 F Lo 52 F.

Description of Operation:

ABF

- Monitoring thermal temperatures and maintaining water pumping system.
- Working on forms.

Daily for Regional Steel

- No ironworkers.

NOTES:


•

Office

P.Gagnier

- Wrote diaries.
- Reviewed information on DEF (Delayed Ettringite Formation) due to overheating of pour 3 concrete.
- Review & responded to email.
- Reviewed thermal control data for pour 3.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep