

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 638  
Project Work Day No. 848  
Date **09/11/2008**  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

			<b>HOURS - ITEM NO.</b>										
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman									8	Terry Cronk	ABF Pier 7
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Paul Mason	ABF
11	1	Pile Driver	8									Andy Adam	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnsen	ABF
14	1	Crane Operator	8									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8									Scott Ross	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver	8									Kenny Reynolds	ABF
17	1	Labor										Doug Evans	ABF off
		Iron workers	0									Tim Greenlee etc	ABF/RSC
	1	Manitowoc 4100 W										New crane	ABF
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

REC'D \*09 OCT-07 #006981

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Cloudy (am), sunny (pm), wind low to high, High 64 F Low 58 F.

**Description of Operation:**

ABF continues to strip the formwork off bulkheads; pour 3. See photo below.

ABF finished installing formwork panels on the East wall.

ABF continues to work on the walkway on the east face to prepare for the next pour.

ABF continues installation Vertical PT bars at the north Hinge K rods as shown on Drawing 471R2 of 1204, Detail B.

ABF is preparing to install PT block-outs on the south side. Today they cut #36 bars in northwest exterior wall to 50mm clearance from block-out. See photo below.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C. See photos below.
- (b) CC Myers continues work for W3. There is lot of activity.
- (c) ABF is assembling the truss for west side of the Temporary Towers A and B and is working for foundations for Temporary Tower C. They will do most of the work in the night for Tower C.

**Inspector:**

Pamela Gagnier

Trans Engineer (C)/Asst. Struct. Rep



Stripping pour 3 forms.



Cut #36 bars northwest exterior wall for PT block-outs (50mm clearance)



Assembling the truss for the Temporary Towers A and B.



Installed trusses for the Temporary Towers A and B.