

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. 7-day const. cal.: 607  
Project work day: 817

Date the Shift Began: 8/11/08

NIGHTWORK MONDAY

Shift Hrs Start 6:30 Stop 15:00  
Engineer's Hrs Start 6:30 Stop 15:00

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: E2 Cross Beam	Weather: clear
Remark: rebar cutting/cleanup/tin	Hi 72F/Lo 58F

Description of Operation:  
ABF - continue cleanup of north side of cross beam/lay tin at panel joints  
RPS - cut designated rebar

ITEM NO. >>		HOURS - ITEM NO.					IDLE OR DOWN/ ELSEWHERE	CONTRACTORS		
		38	48					Prime	American Bridge / Fluor JV	(P)
							Sub #1	Regional	(1)	
							Sub #2		(2)	
							Sub #3		(3)	
							Sub #4		(4)	
							Sub #5		(5)	
EQUIPMENT AND/OR LABOR:							REMARKS			
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)		RT	RT		Name	Classification	Prime / Sub	

For equipment and personnel hours, please see MASOUD MADANLOU'S diaries.

ABF continued to clean up the north side of the cross beam in the tented area. They were vacuuming up the sand from the sandblast operation. They continued to gather debris/trash from around the cross beam. Work continued for laying sheets of tin down at the panel edges to prevent mortar/water from leaking through the joints. I asked one of the workers to nail down one of the forms that was not flush with the rest of the panels in the soffit. Since the panels were prefabricated, the plywood was already nailed to the joists below. The panel may have been sticking up out of flush from something under the joist. Panels are expected to arrive at the cross beam tomorrow for the outer faces. RPS cut designated bars that are in the way of the ducts. These bars were determined last Thursday between T.Y.Lin, CT, and ABF. These bars includes the #57 bars on the outside and #43 bars in the inside.

I continued to read/study the plans for E2.



Materials:

Insp. Hrs.		
REG: 8.0	INTERMITTENT	
OT:	INSPECTION	

*David Chung*  
DAVID CHUNG

TE/CT  
Title