

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. _____ 7-day const. cal.: 649
Project work day: 859
Date the Shift Began: 9/22/08
 NIGHTWORK MONDAY
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 6:50 Stop 15:20

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Temp Tower C, E2 Cross Beam	Weather: warm
Remark: Concrete/ironwork	Hi 78F/Lo 52F

Description of Operation:
Temp Tower
Drilltech - placed concrete for CIDH
E2
ABF - continued to form support system for vertical rods in column cages at E2W.
RPS - continued to place ironwork for PT blockouts
- continued to place #57 bars
- continued to place hoops around column cages

REC'D OCT-07 10:07:00

		HOURS - ITEM NO.						CONTRACTORS		
ITEM NO. >>		38	48	133				Prime	American Bridge / Fluor JV (P)	
								Sub #1	Regional (1)	
								Sub #2	(2)	
								Sub #3	(3)	
								Sub #4	(4)	
								Sub #5	(5)	
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)	Construction Surveying				REMARKS		Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT	RT			Name	Classification	
	1	Foreman	8.00					Karl Nisley	Pilebutt	P
	1	Foreman	8.00					Leo Vega	Pilebutt	P
	1	Journeyman	8.00					Jason Matlock	Pilebutt	P
	1	Journeyman	8.00					Luke Paulk	Pilebutt	P
	1	Foreman	8.00					Ben Neal	Pilebutt	P
	1	Journeyman	8.00					Edward Mendoza	Pilebutt	P
	1	JOURNEYMAN	8.00					Harry Wheat	Pilebutt	P
	1	APPRENTICE	8.00					Jamal Whitney	Pilebutt	P
	1	Apprentice	8.00					Garrieth Nelson	Pilebutt	P
	1		8.00					Byron Contreran	Laborer	P
	1	Journeyman	8.00					Kevin Fitzgerald	Operator	P
	1	Apprentice	8.00					Kevin Alger	Oiler	P
	1	Apprentice			8.00			Chris Roberts	Surveyor	P
	1	Journeyman			8.00			Terri Dennis	Surveyor	P
	1	Ringer Barge #1	3.00				5.00	Manitowac Crane		P
	1	Ringer Barge #2	7.00				1.00	Manitowac Crane		P
002062	1	Lincoln Electric	7.00				1.00	Vantage 500	6008088	P
002083	1	Lincoln Electric					8.00	Vantage 500	6008091	P
002068	1	MQ Power Generator	7.00				1.00	Whisperwatt 25	6007939	P
002069	1	MQ Power Generator	7.00				1.00	Whisperwatt 25		P
	1	Honda 115 Horse Skiff					8.00			P
002075	1	Ingersoll Rand P185R					8.00			P
	1	Flex Anchor					8.00	Equipment Barge		P
	1	Journeyman		8.00				Jose Cervantes	Ironworker	1
	1	Journeyman		8.00				Roberto Berber	Ironworker	1
	1	Journeyman		8.00				Jose Pilayo	Ironworker	1
	1	Journeyman		8.00				Luis Ortiz	Ironworker	1
	1	Journeyman		8.00				Salvador Roman	Ironworker	1
	1	Journeyman		8.00				Lee Walker	Ironworker	1
	1	Journeyman		8.00				Victor Quiroz	Ironworker	1
	1	Journeyman		8.00				Antonio Gomez	Ironworker	1
	1	Foreman		8.00				Bob Bognaes	Ironworker	1

Art (CT) and I made 4 cylinders for the Temp Tower pile: 2 7-day and 2 28-day breaks. The pour finished around 1230.

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
 04-SF-80-13.2/13.9 04-0120F4
 SFOBB SAS
 San Francisco Co. in San Francisco
 Fm 0.6 km to 1.3 km East of Yerba Buena
 Tunnel East Portal

Report No. 7-day const. cal.: 649
 Project work day: 859

Date the Shift Began: 9/22/08

NIGHTWORK MONDAY

Shift Hrs	Start <u>6:30</u>	Stop <u>17:00</u>
Engineer's Hrs	Start <u>6:50</u>	Stop <u>15:20</u>

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Temp Tower C, E2 Cross Beam | **Weather:** warm

At E2, the ironworkers continued to place ironwork for the column cages. They have placed 6 layers of #57 bars thus far (DSC02430 & DSC02432). There is a gap left for the #36 hoops around the column cages (DSC02430). The #36 are reported to not be on site yet. Grillage for PT blockouts at North and South end of Cross Beam continue (DSC02431 & DSC02433).

Last Friday, I mentioned the cooling pipes to Terry Cronk (ABF general foreman) and he said they will be going in soon.






Materials:

Insp. Hrs.	INTERMITTENT INSPECTION
REG: 8.0	
OT:	

[Signature]
 DAVID CHUNG

TE/CT
 Title