

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	AM - Clear / + 65°F
										PM - Clear / + 75°F
										REMARKS
	C	Liebherr LR 1300	8							
006-18-4293	C	Ingresoll Compressor	8							
481-93-6013	R	Genie Boomlift							8	
544D-10	R	Gradall Forklift	8							
549-20-4044	C	MQ power Genrator	8							
58084	R	Terex RT-160							8	
8R57264	C	F-150 pick up truck.	2							
OE	1	Dale Thomas	8							
OE, JN	1	Doug Greene	8							
Foreman	1	Ed Meyer	8							
IW, JN	1	Matt Chamberlin	8							
IW, JN	1	James Sturgeon	8							
IW, App.	1	Serina Lafleur	8							
IW, JN	1	David Lucero	8							
IW, JN	1	Barry Rothman Jerry Kubala	8							

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's. Receive sub 702R09.

Start assembling the South Truss.

Start excavation at "C" to correct the location of CIDH piles.

Weekly Staff meeting.

Weekly TT Construction meeting.

Draft response to Sub-582R04 for review.

Met up with Bryan O'S T-D, discused best BMP to prevent discharge of cementious material into the bay for excavation at pile C-101.

T-D agreed to install fabric screen in the open hole at C-101 to minimize discharge into the bay.

2 hr OT.

REC'D 08 OCT 07 #007011


 Signature

TE - Civil
 Title
 Arashdeep Pannu