

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	AM	PM
										Clear / +65°F	Clear / +75°F
REMARKS											
	C	Liebherr LR 1300	8								
006-18-4293	C	Ingresoll Compressor	8								
481-93-6013	R	Genie Boomlift							8		
544D-10	R	Gradall Forklift							8		
549-20-4044	C	MQ power Genrator	8								
58084	R	Terex RT-160							8		
549-07-5007	R	MQ power Genrator	8								
8R57264	C	F-150 pick up truck.	1								
IW,JN	1	Alex Bartlet	8								ABF
OE	1	Dale Thomas	8								ABF
IW, JN	1	David Lucero	8								ABF
OE, JN	1	Doug Greene	8								ABF
Foreman	1	Ed Meyer	8								ABF
IW, JN	1	James Sturgeon	8								ABF
IW, JN	1	Jerry Kubala Jr.	8								ABF
OE	1	Kurt Dillard	8								ABF
IW, JN	1	Matt Chamberlin	8								ABF
IW,JN	1	Mike Madani	8								ABF
Foreman	1	Randall Leslie	4								Traylor-Dutra
IW, App.	1	Serina Lafleur	4								Traylor-Dutra

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's. Receive SUB-818R0 & RFI-1499.

TT "A & B" - W-line , Splice W1 - W3.

Continue work at North and South Truss Walkways.

Erect Diagonal bracing Top and Bottom chord between F-1, F-1A, F-1B and between F-1B & FS W-3.

Erect Top-chord WA beam @ F-1, F-1A and WB beam @ F-1B, between F-1B & FS W-3.

Erect Bottom-chord W-1 beam between F-1A & F-1B and F-1B & FS W-3.

TT "C" - foundation.

9/8-9/08 - Night work inspected by Abdikarim Ali. Drill Tech quit at 0800hrs.

T-D, Clean up site and re-fuel equipment. Haul in 3 Truck loads of - 6" rock. Haul out drilled material from CIDH. Quit at 1200hrs.

2 hr OT.

REC'D *08 OCT-07 #007016


Signature

TE - Civil

Title
Arashdeep Pannu