

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO.						Idle or Down	WEATHER	
			REGULAR	OT	DT	RENTAL				AM	PM
										Clear / +65°F	Clear / +75°F
											REMARKS
	C	Liebherr LR 1300	8								
006-18-4293	C	Ingresoll Compressor	8								
481-93-6013	R	Genie Boomlift							8		
544D-10	R	Gradall Forklift							8		
549-20-4044	C	MQ power Genrator	8								
58084	R	Terex RT-160							8		
549-07-5007	R	MQ power Genrator	8								
8R57264	C	F-150 pick up truck.	1								
IW,JN	1	Alex Bartlet	8								ABF
OE	1	Dale Thomas	6								ABF
IW, JN	1	David Lucero	8								ABF
OE. App.	1	Desheng Bian	8								ABF
Foreman	1	Ed Meyer	8								ABF
IW, JN	1	James Sturgeon	8								ABF
IW, JN	1	Jerry Kubala Jr.	8								ABF
IW, JN	1	Matt Chamberlin	6								ABF
IW,JN	1	Mike Madani	8								ABF
IW, App.	1	Serina Lafleur	8								ABF

**REMARKS**

Check PMIV for pending submittals and Lotus Notes for RFI's. Receive ABF-LTR-661.

Weekly TT Design meeting.

TT "A & B" - W-line , Splice W1 - W3.

Continue work at North and South Truss Walkways.

TT "A & B" - W-line , Splice W3 - W4.

Set-up and pre-assemble Top and Bottom chord truss members.

TT "C" - foundation.

9/10-11/08 - Night work inspected by Abdikarim Ali. Drill Tech quit around 1100hrs. Finish drill @ C-103 and start C-104.

Went out with Damon B. Measured and took pictures of the new alignment of Macalla Rd. at entrance to Coast Guard. Observed that a 20m long tractor-trailer with 27m long SS-detour steel beams make a turn in the vicinity of area that D-T/T-D a JV thinks will be a problem for their operations.

2 hr OT.

REC'D \*08 OCT 07 #007018

  
Signature

TE - Civil  
Title  
Arashdeep Pannu