

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	AM - Fog / + 50°F
										PM - Clear / + 65°F
REMARKS										
	C	Liebherr LR 1300	8							
006-18-4293	C	Ingresoll Compressor	8							
481-93-6013	R	Genie Boomlift	8							
544D-10	R	Gradall Forklift	2						6	
549-20-4044	C	MQ power Genrator	8							
58084	R	Terex RT-160							8	
549-07-5007	R	MQ power Genrator	8							
8R57264	C	F-150 pick up truck.	1							
IW,JN	1	Alex Bartlet	8							ABF
OE	1	Dale Thomas	8							ABF
IW, JN	1	David Lucero	8							ABF
OE. App.	1	Desheng Bian	8							ABF
Foreman	1	Ed Meyer	8							ABF
IW, JN	1	James Sturgeon	8							ABF
IW, JN	1	Jerry Kubala Jr.	8							ABF
IW, JN	1	Matt Chamberlin	8							ABF
IW,JN	1	Mike Madani	8							ABF
IW, App.	1	Serina Lafleur	8							ABF

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Weekly TT construction meeting.

Draft response to ABF-LTR-661. The contractor shows not impact to job for now, request timely notice for future impacts.

TT "A & B" - W-line , Splice W1 - W3.

Start pre-tension bolts in all Frame and diagonal members.Continue to work at North and South Truss Walkways.

TT "A & B" - W-line , Splice W3 - W4.

Erect North and South truss members. All pre-tension on longitudinal splice complete before releasing the truss.

Receive a load of Truss members.

TT "C" - foundation.

9/16/08 - Work starts at 0100 hrs and inspected by Abdikarim Ali. Drill Tech quit around 1200hrs.

Continue drilling at C-102 and drill to depth of 31ft. Contractor has modified his drilling operations.

First drill with 12-inh core to fracture rock, then use a combination of 1400mm core drill and auger to drill hole.

REC'D *08 OCT-07 #007022

ASP
Signature

TE - Civil
Title
Arashdeep Pannu

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection	
WEATHER	AM - Fog / + 50°F

REMARKS

Brad M. (D-T) has a conversation with Bill O'S (ABF) and claims change of site conditions. Brad claimed that plans show moderate to hard rock and not hard rock that they have encountered while drilling. Bill told Brad that it is all in the plans and T-D a JV who Drill-Tech subs for was aware off.
2 hr OT.


Signature

TE - Civil
Title
Arashdeep Pannu