


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START; 07:00 STOP; 15:30	628 to 632	DATE: 09/01/08 To 09/05/08 TEMPERATURE: MIN; NA MAX; NA	M T W T F (Circle Day)
WEATHER: (NA – See Weekly Statement of Working Days)			

Monday: 9/01/08
 • Labor Day Holiday.

Tuesday: 9/02/08
 • Completed and filed my ARE diaries of last week.
 • Prepared District Office packages to the approved CCO' s 45, 96, and 100. Packages sent to DO CCO desk.
 • Updated CCO-log to reflect the approved CCO' s and other updates.
 • Covered with Darryl Schram the work in progress, specifically the "End of Summer BBQ" with ABF. Conveyed information to Bill Johnson of ABF and asked him to coordinate this event.

Wednesday: 9/03/08
 • Prepared draft CCO 89 and draft memo for HQ (I&A). Darryl Schram is reviewing.
 • Updated CCO-log and prepared prints for the internal CCO-meeting today.
 • Received back from ABF the executed CCO 60 (Cable Display). Drafted the CCO memo and gave to Darryl Schram for review.
 • Reviewed with Darryl Schram and Scott Fabel the work in progress.
 • Participated in the internal CCO-meeting. Gary Pursell attended the meeting and provided instructions on some CCO' s.

Thursday: 9/04/08
 • Attended the Bi-weekly safety meeting today.
 • Attended the Bi-weekly SAS all staff meeting today. Martin Chandrawinata gave presentation of 3D modeling to the bridge Box-girder and the Tower.
 • Reviewed with Darryl Schram and Scott Fabel the work in progress.
 • Received and responded to PMIV actions on different CCO related issues.
 • Revised CCO 91 Concurrence Memo to read "Additional NDT" and got it signed by the different parties.

Friday: 9/05/08
 • Prepared CCO memo to the approved CCO 60 (Cable Display) and is under review by Darryl Schram.
 • Participated in the MEP CCO meeting. As usual PB pushed the CCO documents due dates further.
 • Meeting at TYLin office with James Duxbury, Alex Sanjines, Andrew Baumberger and Scott Fabel. James Duxbury is looking for ways to reduce his workload / trim some of TYLin responsibilities.
 • Received the final CCO 60 memo from Darryl Schram. The Final CCO was approved by Gary Pursell today.
 • Prepared District Office package to the approved CCO 60. Package sent to DO CCO desk for processing.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS
--	--------------------------------------