

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 642 to 646	DATE: 9/15/08 to 9/19/08 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 9/15/2008 0800-1630 = 8 hrs

- Finished last week's diary.
- Worked on and gave draft CCO 38S1 and CCO Memo to Darryl for review.
- Sent request for concurrence of 38S1 to TYLin, Struc Design and Proj Manager.
- Discussed RFI 1471 with Bill Shedd, Martin and Darryl. It was agreed this RFI will be in a new CCO. Martin shall respond to the RFI stating the change will be covered under forthcoming change order. This way if there are any additional changes to the dehumidifier, we may be able to place them in the same CCO. We want to get a couple more RFIs on this issue to get a better scope before assigning it to a CCO number.

Tuesday: 9/16/2008 0800-1800 = 8 + 1.5 OT hrs

- Went through e-mail. Updated various CCO binders with backup data.
- Jeff, Steve and Brian are OK with the cost of CCO 56. Gave CCO 56 to Brian/Rick for signature.
- Met with TYL, Brian, A Schmitt and Ajay to discuss Hinge A Reaction CCO.
- Received new plan sheet sets from TYL for CCOs 66 & 72. Gave to Rob and MEP group respectively to review.
- Worked the afternoon on getting CCO 36S1 package ready for HQ ATP. CCO package is ready, but the CCO.Memo still needs some work.
- Sent ABF their copy of CCO 60. The CCO was in the pay system today.
- Had Team China conference call in the late afternoon.
 - CCO 49: Daryl to project through fabrication. Cost to include telecom.
 - CCO 51: Project out cost.
 - CCO 53: CT (Pier 7) got a letter today. Will copy Balan/Don.
 - CCO 59: ZPMC working on shop drawings and will do it when they have time. No ceramic backing being used by ZPMC. No cutting of new holes yet.
 - CCO 77: Pete does not agree on \$21M. Pete is talking with his ABF equivalent to work out a cost. No Excel files submitted by ABF on the weekly welding reports. Balan does not have the green tag breakdown from ABF. Daryl to send Balan what he has, but Darryl needs to know the level of detail to be needed to write the CCO.
 - CCO 89: Pier 7 getting concurrences. We need more info from China on why we're doing this.
 - CCO 91: Let Balan know to track any additional panels and testing equipment to be charged to the CCO.

SIGNATURE

Scott Fabel, P.E.

REC'D '08 OCT-07 11:06:48

Consultant Engineer, SAS

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 642 to 646	DATE: 9/15/08 to 9/19/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Wednesday: 9/17/2008 0800-1730 = 8 + 1 OT hrs

- Updated CCO logs.
- Had CCO meeting with ABF. See CCO Contractor Summary Log for more info.
- Updated the Contractor Cco Summary Log and sent it to ABF and CT.
- Had internal CCO meeting in the afternoon.
- Sent updated internal CCO log to SAS, Team China and designers.

Thursday: 9/18/2008 0730-1700 = 8 + 1 OT hrs

- Safety meeting this morning (no staff meeting).
- Received CCO 57 approved from ABF. Sent their copy back today per Gary's instructions.
- Wrote CCO 64 ATP letter. Placed sheets into the PMIV Plan Sheet Library and sent it to ABF as well.
- Worked on PMIV Plan Sheet Library issues with Integral Vision regarding CCOs 64, 65 & 66.

Friday: 9/19/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Worked on various CCOs today.
- Sent Sheet 875R3 to ABF via transmittal for CCO 25s0. Updated PMIV Plan Sheet Library and updated draft CCO.

SIGNATURE  Scott Fabel, P.E.	TITLE Consultant Engineer, SAS
--	--