

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>649 to 653</b>	DATE: <b>9/22 to 9/28/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		

- Monday: 9/22/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Completed CCO 94 cost estimate for the tower structure
- Tuesday: 9/23/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Checked 3D file of tower for miscellaneous metal that will require painting
  - Updated log of CCOs that require cost estimates or cost estimate summaries
- Wednesday: 9/24/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Updated log of CCOs that require cost estimates or cost estimate summaries.
- Thursday: 9/25/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences. Received backup timesheets from ABF for CCO 59, Tensor X128-E.
  - Roman submitted review comments to complete ABF's RFCO 34 and 35. Worked on RFCO 34 and 35 response letters to ABF.
  - Gary stated that CTLLC's detailing costs for CCO 50 should remain in CCO 50. Emailed ABF to verify if there are additional timesheets to verify work un this CCO (under CO 108).
- Friday: 9/26/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Started working on CCO 78 cost estimate. Discussed CCO details with Ajay.
  - Emailed Sam Choy to correct response regarding RFI 394R0. Spoke with Warren and Ric to confirm the Department's position regarding this RFI. Sent Sam another response to validate the agreement letter sent to ABF regarding RFIs 1 – 429.

SIGNATURE  **Jeff Ocampo**   
 RECD \*08 OCT-07 #007054 **Consultant Engineer, SAS**