

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 656 to 660	DATE: 9/29 to 10/05/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 9/29/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received an email from Sam Choy stating ABF will go back to the original design with regard to RFI 394. Per Warren, this is acceptable. Brian checked with JV to see if there is no need for either of the changes proposed by ABF in the RFI.
 - Started working on CCO 34 S0 cost estimate
- Tuesday: 9/30/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Reviewed list of RFIs under RFCO 34 and 35 to summarize for Brian Boal
 - Attended CCO meeting with ABF
 - Sent email to Rick regarding ABF not recognizing the resolution agreement letter on the first 429 RFIs
 - Worked on CCO 78 cost estimate
- Wednesday: 10/1/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received CCO 27 revised cost estimate from Sam Choy. Started reviewing the cost estimate.
 - Worked on response letter for RFCOs 34 and 35. Scheduled to discuss further with Brian Boal tomorrow prior to sending response back to ABF.
 - Attended internal CCO meeting
- Thursday: 10/2/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Attended SAS safety meeting
 - Updated Steve regarding CCO meeting with ABF last Tuesday
 - Spoke with Warren regarding the process for bearing block forging. Warren thinks that bearing blocks will be cut out and holes drilled after forging.
 - Continued working on CCO 27 cost estimate
- Friday: 10/3/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Emailed Eric of ABF to request additional information regarding detailing costs that have not been submitted
 - Confirmed with Ron Matin that trumpets at the east end of W2 are extra
 - Started working on CCO cost estimate to accelerate temporary tower works

SIGNATURE

Jeff Ocampo

Consultant Engineer, SAS

REC'D '08 OCT 07 10:07:055