

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Construction Calendar no. 653  
Project working days no. 863  
Date 09/26/2008  
Inspectors Start 09/25 Stop 11:30  
Hours 23:30  
Shift Hours Start 00:00 Stop 12:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation
Weather	HI: 79 F Low: 56 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Bauer BG 24H	8	4					Drill Tech
	1	Grove RT 760E crane	8	4					T.D.
261-45-5018	R	John Deere 644J Loader	4						T.D.
246-05-5023	R	John Deere 135C RTS Excavator	4						T.D.
TD040802TB	2	Bossltg Light	8						T.D.
8M70628	C	3500 Dodge Ram	8	4					Drill Tech
6S43539	C	Ford F-450	8	4					Drill Tech
15092184 (Temp. Ident.)	C	Ford F-550	8	4					Drill Tech
	1	Brad Middleton	8	4					Foreman (Drill Tech)
	1	Gerado Trujillo	8	4					Drill Tech
	1	Eric Higuerg	8	4					Drill Tech
	1	Raul Melsoza	8	4					Drill Tech
	1	Pete Leavdlit	8	4					Drill Tech
	1	Ernie Hamilton	8	4					O.E. (Traylor - Dutra )
	1	Randle Leslie	8						O.E. (T.D.)
	1	Don Adams	8						O.E. (T.D.)
	1	Levis	8						O.E. (T.D.)

**Description of Operation:**

- Daily activity of contractors
  - D.T. continued to drill C105 and finished.
  - Concrete pour at C105.
  - D.T. sprayed curing compound right after the pour.
  - ABF's subcontractor collected 4 concrete samples.
  - See Art Pannu and Ali's diary for additional contractors' activities and comments.
  
- Note
  - Ali and Art collected 4 concrete samples (see Ali and Art's diaries for detailed information)
  - Manuel from KCB and Myo Heine from EMI are on-site.
  - 4 hours O.T.

**Inspector:**  
SeongHyeok Song



Trans Engineer (Civil) / Asst. Struct. Rep

REC'D \*08 OCT 08 #007066