

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 586
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 796
Form HC-10A (Rev. 6/80)	04-0120F4	Date	7/21/2008

Weather: Cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1500

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
EQUIPMENT AND/OR LABOR:													
		Traylor Dutra											

Description of Operation:

Before and after the 8:00 am staff meeting I reviewed diaries for Thanh Le and Gina Rizzardo.

Gina Rizzardo is out in the field today observing the crew install the B6 beams used for the concrete fender panels. She informed me that they have to shave off some of the weld of the B1 beams to install the 4 beams that attach to the B1 beams. They received approval to do this by Mike Edde.

Thanh Le is in the office today and Damon Brown texted me saying that he would not make it in today.

The designers Klohn Crippen Berger are still putting the field operations on hold, as far as welding the connection plates to the piles are concerned. They are analyzing the PDA information. This is also holding up the friction collar placement and grouting of the annular spaces between the pile sleeves and the piles.


The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing and the fledgling is still walking around.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

OVERTIME: Accrued 2 hours of overtime today documenting the contractors progress to date.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.