

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 587
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 797
Form HC-10A (Rev. 6/80)	04-0120F4	Date	7/22/2008

Weather: Cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1500

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

Thanh Le came out to the field in the morning to observe the operations at Tower D today. He will have the detailed diary. I observed the crew tightening the top bolts of the B6 beams, the ones that hold the concrete fender panels onto the driving frame. Rich Heibert said that they do not have the proper staging, or equipment, to tighten the bottom bolts safely, so they will wait for the high tides that are coming later this month. This and general housekeeping were performed all day here.

The DB-5 is still being fixed at pier 7.

OVERTIME: Accrued 1 hour of overtime catching up on the contractor operations for the day.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.