

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 597 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 807 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 08/01/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | REMARKS | |
|------------------|----------|--|---------|----|--|--|--|--|--|--|--------------|--------------------|---------------|
| Equip. # | NO. MEAN | DESCRIPTION (Of Equipment or Labor) | Regular | OT | | | | | | | IDLE OR DOWN | Name Contractor | |
| | | | | | | | | | | | | Name | Contractor |
| | | Big Digger Marine barge | 8 | | | | | | | | | | |
| | | Superintendant | 8 | | | | | | | | | Terry Murray | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Douglas Brewer | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Robert Utley | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Travis Logsdon | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Gilbert Moya | Traylor Dutra |
| | | Pile driver Journeyman | 0 | | | | | | | | | Adams Price | Traylor Dutra |
| | | Operator | 0 | | | | | | | | | Joe Boracci | Traylor Dutra |
| | | Operator | 8 | | | | | | | | | Ernie Hamilton | Traylor Dutra |
| | | Pile driver Apprentice | 8 | | | | | | | | | Richard Hiebert J. | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Kurt Dillard | Traylor Dutra |
| | | Operator | 8 | | | | | | | | | Bud Germany | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Ventura Ochoa | Traylor Dutra |
| | | Operator | 8 | | | | | | | | | Theo Roth | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Lee Tacker | Traylor Dutra |
| | | Pile driver Journeyman | 8 | | | | | | | | | Gary Lewis | Traylor Dutra |

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D-Shear plate welding operation.


Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
 - Andrew Kauffman from Smith Emery was present to perform QC inspection on welding operation.
 - Welders started welding at pile D110.
 - Some tack welds were cracked by distortion of the welding joints, the operation was stopped to plan sequences of the welds to avoid the weld distortion.
 - Survey crew marked the cut off level of the piles as follows:
D109 @ 35.000
D110 @ 35.375

REC'D *08 OCT-08 #007084

D111 @ 33.700
D112 @ 34.500
D113 @ 37.600
D114 @ 39.100
D115 @ 40.000
D116 @ 40.000

3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep