

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 602/1
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 811
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/05/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

Equip. #	N O M E E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		Big Digger Marine barge.	8									
		Superintendant	8								Terry Murray	Traylor Dutra
		Pile driver Journeyman	0								Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8								Robert Utley	Traylor Dutra
		Pile driver Journeyman	0								Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8								Adams Price	Traylor Dutra
		Operator	0								Joe Boracci	Traylor Dutra
		Operator	0								Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8								Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8								Kurt Dillard	Traylor Dutra
		Operator	8								Bud Germany	Traylor Dutra
		Pile driver Journeyman	8								Ventura Ochoa	Traylor Dutra
		Operator	0								Theo Roth	Traylor Dutra
		Pile driver Journeyman	8								Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8								Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8								Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D-Shear plate welding operation.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
 - Andrew Koffman from Smith Emery was present to perform QC inspection on welding operation.
 - QC Andrew provided the weld convention about locations of the welds, locations of the piles and locations of each driving frame those will be used in QC reports.
 - QC inspector performed 100% Visual, 10% MT for the roots and 10% MT at finished welds.
 - Today, four welders finished 15 shear plates at piles SW1, SW2 and SW3.
 - SW2F4 root weld appeared an indication after 10 days, welder had removed and reweld the root weld.

FORM TTD-08-007-06

080508




- Traylor crew cut off two piles D115 and D116.

3. Overtime reason:

Work two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep