

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 603
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 813
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/07/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT									IDLE OR DOWN	Name	Contractor
		Big Digger Marine barge	8												
		Superintendant	8											Terry Murray	Traylor Dutra
		Pile driver Journeyman	0											Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8											Robert Utley	Traylor Dutra
		Pile driver Journeyman	8											Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8											Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8											Adams Price	Traylor Dutra
		Operator	0											Joe Boracci	Traylor Dutra
		Operator	0											Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8											Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8											Kurt Dillard	Traylor Dutra
		Operator	8											Bud Germany	Traylor Dutra
		Pile driver Journeyman	8											Ventura Ochoa	Traylor Dutra
		Operator	0											Theo Roth	Traylor Dutra
		Pile driver Journeyman	8											Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8											Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8											Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**

**Temporary Towers D-Shear plate welding operation.**

**Activities:**


1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
  - Andrew Koffman from Smith Emery was present to perform QC inspection on welding operation.
  - QC Andrew provided the weld convention about locations of the welds, locations of the piles and locations of each driving frame those will be used in QC reports.
  - QC inspector performed 100% Visual, 10% MT for the roots and 10% MT at finished welds.
  - Today, four welders finished 17 shear plates at piles SE1, SE2, SE3 and SE4.
  - Traylor crew continued to cut off two piles #109 and #110 to a level of 7.000.

- There are seven seagulls died inside the piles D112(1),D111(2),D110(1),D113(1),D116(1) and D109(1), Vilcheck had contacted Courtney - Enviromental personel searching for advise.

3. Overtime reason:

Work two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep