

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 607
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 817
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/11/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Big Digger Marine barge	8										
		Superintendant	8	1								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	1								Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	1								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	1								Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	1								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	1								Adams Price	Traylor Dutra
		Operator	8	1								Joe Boracci	Traylor Dutra
		Operator	8	1								Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	1								Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	1								Kurt Dillard	Traylor Dutra
		Operator	8	1								Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	1								Ventura Ochoa	Traylor Dutra
		Operator	8	1								Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	1								Lee Tacker	Traylor Dutra
		Pile driver Apprentice	8	1								Richard Hiebert	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	1								Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	1								Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower D – Restrike second time North TTD.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
 - Manuel S. Reyes from KCB was present to monitor the restrike piles operation.
 - Melinda Fowler and Phil Thorson from SRS were present to monitor the present of mammal during the pile restrike operation.

REC'D 08 OCT 08 #007090


081108

- Mike Holoway was present to perform the PDA testing for second pile restrike.
- Four piles were restriked second time with PDA testing such as: D101, D103, D106 and D108
- Four piles were restriked second time without PDA testing such as: D102, D104, D105 and D107.
- DB # 5 crew worked on the pile restrike operation.
- Big Digger crew worked on the falsework removal operation, they used carbon arc cutter to release welding connects prior false work structure removal.

3. Overtime reason:

Worked one hour over time for construction observation because contractor worked over time.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep