

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 611
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 821
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/15/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Big Digger Marine barge	8											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	0	0									Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Kurt Dillard	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Operator	8	2									Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert	Traylor Dutra
		Operator	0	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	2									Randell Lesley	Traylor Dutra
		Pile driver Journeyman	8	2									Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower D – Shear plates welding operation

Activities:


1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
  - DB # 5 crew continued removing four double falsework piling East line of TTD.
  - Big Digger crew continued welding at the West line of TTD, piles D105, D106 and D108.

REC'D 08 OCT 08 #007094

081508

- Big Digger crew continued cutting pile D103 and D104.
- Randell Lesley worked on formwork for grouting underneath of B1 beam.
- ABF send two labor to clean up seagull nest on South West of T1 footing.
- DB # 5 crew sounding the mud level **inside** piles to top of the pile as following:
  - D101 : 49'-6"
  - D102 : 53'
  - D103 : 59'-11"                      **Outside pile level: 61'-8"**
  - D104 : 57'
  - D105 : 63'-2"                      **Outside pile level: 70'-3"**
  - D106 : 68'-6"
  - D107 : 59'-10"
  - D108 : 75'-6"

3. Overtime reason:  
Worked two hours over time for construction observation because contractor worked over time.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep