

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 615
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 825
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/19/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Big Digger Marine barge	8											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	0	0									Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Kurt Dillard	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Operator	8	2									Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert	Traylor Dutra
		Operator	0	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	2									Randell Lesley	Traylor Dutra
		Pile driver Journeyman	8	2									Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temperary Tower D - Shear plates welding operation

Activities:

- Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTD.
 - Construction meeting with ABF
- Field work:
 - Big Digger crew continued falsework removal.


REC'D 08 OCT 08 #007096

- Daniel Adams and Randell Lasley continued installing grouting formwork under B1 beams.

3. Overtime reason:

Worked one hour over time for construction observation because contractor worked over time.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep