

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 617
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 827
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/21/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT											IDLE OR DOWN	Name	Contractor
		Big Digger Marine barge	8														
		Superintendant	8	2												Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2												Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2												Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2												Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	2												Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2												Adams Price	Traylor Dutra
		Operator	8	2												Joe Boracci	Traylor Dutra
		Operator	0	0												Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	2												Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2												Kurt Dillard	Traylor Dutra
		Operator	8	2												Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2												Ventura Ochoa	Traylor Dutra
		Operator	8	2												Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	2												Lee Tacker	Traylor Dutra
		Pile driver Apprentice	8	2												Richard Hiebert	Traylor Dutra
		Operator	0	0												Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2												Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	2												Randell Lesley	Traylor Dutra
		Pile driver Journeyman	8	2												Gary Lewis	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Tower D – Shear plates welding operation

Activities:


1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTD.
2. Field work:
 - Big Digger barge moved to Berth 7 to set up grouting batch plan.
 - DB # 5 moved to South TTD to be ready for pulling pile operation.

REVISED OPERATIONS

- DB # 5 crew removed steel plate on top of piles at South West of TTD.
- Rescued baby seagull was trapped inside B1 Beam at North West T1 footing.

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked over time.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep