

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 624
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 835
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/28/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts							IDLE OR DOWN	Name	Contractor
		Regional Steel												
1	1	General Foreman	0										Bognaes, Bob	RSC
2	1	Assistant General Foreman	0										Bell, Joe	RSC
3	1	Foreman	0										Greenlee, Tim	RSC
4	1	Ironworker	0										Ortiz, Lucino	RSC
5	1	Ironworker	0										Ortiz, David	RSC
6	1	Ironworker	0										Zuno, Daniel	RSC
7	1	Ironworker	0										Berber, Roberto	RSC
8	1	Ironworker	0										Delena, Edgar	RSC
9	1	Ironworker	0										Wachtler, Lee	RSC
10	1	Ironworker	0										Quiroz, Victor	RSC
11	1	Ironworker	0										Cervantes, Jose	RSC
12	1	Ironworker	0										Franco, Jose	RSC

Weather: Clear, sunny, hot, breezy, dry soil, Hi 80 F Lo 65 F.

Description of Operation:

ABF

- Monitoring thermal temperatures and maintaining water pumping system.
- Working on forms.

Daily for Regional Steel

- No ironworkers.

NOTES:

•

Office


P.Gagnier

REC'D \*08 OCT-08 #007104

- Wrote diaries.
- Reviewed SCC submittal.
- Attended anchor head test at UC Berkeley Lab in Richmond. All test passed see METS report.
- Processed compressive strength data for pour 3.
- Reviewed HRC xtender procedure/submittal.
- Review & responded to email.
- Reviewed thermal control data for pour 3.

**Inspector:**

Pamela Gagnier

A handwritten signature in blue ink, appearing to read 'Daniel Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep