


STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	602/812
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	8/6/2008
		Cont. Hrs	600-1630
		Insp. Hrs	600-1600

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	WEATHER	Clear
Temporary Towers Foundation C		

			HOURS - ITEM NO.				Idle or Down	
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL		REMARKS
EQPT. NO.	# Pers onnel	DESCRIPTION (Equipment or Labor)						
		TRAYLOR - DUTRA						
	1	Brain Osulivan (Project Engineer)	8	2				
		DUTRA						
Model 325 C	1	Excavator Cat	8	2				
IT62G NM2092	1	Cat. Front End Loader	8	2				
	1	Doolittle Barge	8	2				
	1	Dutra Crane on the Doolittle Barge	8	2				
	1	Aggregate barge	8	2				
	1	Rex Avila (Project Manager)	8	2				
	1	Manual Garcia (Foreman)	8	2				
	1	John Pilacelli (Lab.)	8	2				
	1	Alex Peraz (Lab.)	8	2				
	1	John Krenecki (Deck Engineer)	8	2				
	1	Kyle Morce (Barge Operator)	8	2				
	1	Steve Morgan (Deck Hand)	8	2				
REMARKS								

- Started at 6:00AM at the field to monitor the work progress.
- Contractor started to sort the excavated materials from pile cap 1 and 2 north east of the turpedo building and finished the sorting 12:00 noon. There were three people and 1 excavator and 1 loader doing the work.
- The corrugated metal pipe was cut in half by the TD workers to place the CIDH 1 and 2 lcoation. Dutra surveying crew will come on Thursday or Friday to check the elevation and location of the CMP pipes.
- The contracor is placing geotextile fabric between the armor rock and the crush rock to contain any dirt and fines seeping into the bay.
- Dutra is off loading the rock from the barge and spreading the crush rock on top of the armor rock near pile cap 1 and 2.
- Robert Wong came to site about 11:00 AM and informed me that there were bird nest on top of the turpido building on the south west corner and to look out for the baby dird. I have not seen or notice any bird around the building.
- Finished 4:00 PM for the day....

R-Rental, C- Contractor	REC'D 08 OCT 2008	Abdikarim T Ali (TE Civil)
	Signature:	

1 1/2 hrs