

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	619/829
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	8/23/2008
		Cont. Hrs	600-1230
		Insp. Hrs	630-1230

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER Clear

			HOURS - ITEM NO.				Idle or Down	
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL		
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)					REMARKS	
Drill Tech	1	Driller						
	1	Front end loader						
	1	Dodge Ram Truck						
	1	Ford Truck F3500						
	1	Semitrailer Drill Tech						
	1	Semitrailer						
	1	Brad Midleton (foreman)		6				
	1	Raul Melgoza (Operator)		6				
	1	Gerado Trujillo (Labor)		6				
	1	Erick Iguera (laborer)		6				
ABF	1	Bill Sulivun (Project Engineer) (Bill Stayed at the site for about 2 hours)						
Garcia and Associates								
REMARKS								

- Started at 6:30AM at the field and Drill Tech contractor is mobilizing their equipment. The Drill Tech crew worked from 6:00 AM to 12:00 PM.
- Katherine Quillin of ABF and I went to the foundation D at 10:00 AM to check the work progress there. The contractor was extracting 6 piles from the bay, 2 on the east side of the foundation D and 4 on the west side of the foundation D. Total of 9 crew were working on the barge.
- After field work, I came back to my office and completed my timesheet for the week.

R-Rental, C- Contractor	REC'D OCT-08 11:20 Title: Abdikarim T Ali (TE Civil)
	Signature: 

[6 hrs Saturday]