

STATE OF CALIFORNIA	<b>04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9</b>	Report No.	623/833
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	8/27/2008
		Cont. Hrs	600-1630
		Insp. Hrs	600-1700


**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER <b>Clear</b>

	<b>HOURS - ITEM NO.</b>
--	-------------------------

EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down	REMARKS
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						
		<b>TRAYLOR - DUTRA</b>						
		Brain Osulivan (Project Engineer)	8	2				
	1	Ernie Hamilton (OE)	8	2				
261-45-5018		644-J John Deere Front Loader	8	2		R		
		<b>DRILL TECH</b>						
	1	Driller Bauer model	8					
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
AC-19	1	Air Compressor	8	2				
	1	Brad Midleton (Foreman)	8	2				
	1	Raul Melgoza (Operator)	8	2				
	1	Nicolas Leon (Labor)	8	2				
	1	Erick Iguera (Labor)	8	2				
REMARKS								

- Started at 6:00AM at the office.
- I went to the site to monitor the construction. Drill Tech is working on the excavation wall to put the wire mesh and shotcrete the wall. The soil nails were drilled and installed yesterday.
- A group of Caltrans from Archeology came to site to see the trenching operation and the soil nails. No concern or comments from the group.
- Two concrete grout trucks arrived at the site. The first truck arrived at the site 12:30 PM and the second one arrived at 2:30 PM. The concrete look okay and there were no problem for the shotcrete operation.
- The Municon company, who monitor the turbido building movement came to site at 2:30 PM to download data from the sensors at the face of the building.
- Work at office to review on plans and finished at 5:00 PM for the day....

<b>R-Rental, C- Contractor</b>	<b>Title:</b> <b>Abdikarim T Ali (TE Civil)</b>
	<b>Signature:</b> 

REC'D - OBJECT OF #007121  
[ 218 hrs ]

No. 526501

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
VENDOR'S CERTIFICATE OF COMPLIANCE  
MR-0543 (REV. 5/93) #CT-7541-6020-2

PRECAST CONCRETE PRODUCTS OR  READY MIX

TO: DRILL TECH  
STATE HIGHWAY ENGINEER YERBA BUENA ISLAND

We certify that the portland cement, chemical and mineral admixtures contained in the material described below are brands stated and comply with specifications for:

CONTRACT NUMBER:

CEMENT BRAND DAVENPORT MILL LOCATION

TYPE II CHEMICAL ADMIXTURE DAVENPORT

1. BRAND WRDABY MANUFACTURER

TYPE WR GRACE MANUFACTURER

2. BRAND TYPE MANUFACTURER

CHECK BOX IF A CHEMICAL ADMIXTURE WAS NOT USED

MINERAL ADMIXTURE CLASS

CHECK BOX IF A MINERAL ADMIXTURE WAS NOT USED

DELIVERY DATE (Ready-Mix) 8-27-08 DATES OF FABRICATION (Precast)

LIST PRODUCTS TO WHICH CERTIFICATE APPLIES. (Show size and lin. ft. of pipe, etc., delivery slip numbers for ready-mix.)

81732792

MANUFACTURER OF CONCRETE PRODUCTS

Cemex

BY: AUTHORIZED REPRESENTATIVE SIGNATURE  
Dennis MARRIO

FM 93 1839

Original to Res. Engr. Retain Duplicate.

OSP 01 58624

No. 186123

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
VENDOR'S CERTIFICATE OF COMPLIANCE  
MR-0543 (REV. 5/93) #CT-7541-6020-2

PRECAST CONCRETE PRODUCTS OR  READY MIX

TO: DRILL TECH  
STATE HIGHWAY ENGINEER YERBA BUENA ISLAND

We certify that the portland cement, chemical and mineral admixtures contained in the material described below are brands stated and comply with specifications for:

CONTRACT NUMBER:

CEMENT BRAND Cemex MILL LOCATION DAVENPORT

TYPE II mod. CHEMICAL ADMIXTURE

1. BRAND WRD0464 MANUFACTURER

TYPE Water Reducer MANUFACTURER GRACE

2. BRAND TYPE MANUFACTURER

CHECK BOX IF A CHEMICAL ADMIXTURE WAS NOT USED

MINERAL ADMIXTURE CLASS

MANUFACTURER FSG CLASS F

DELIVERY DATE (Ready-Mix) 8/27/08 DATES OF FABRICATION (Precast)

LIST PRODUCTS TO WHICH CERTIFICATE APPLIES. (Show size and lin. ft. of pipe, etc., delivery slip numbers for ready-mix.)

81732792 OKLAND  
82840539 S FTAG

MANUFACTURER OF CONCRETE PRODUCTS

Cemex

BY: AUTHORIZED REPRESENTATIVE SIGNATURE  
Dennis MARRIO

FM 93 1839

Original to Res. Engr. Retain Duplicate.

93 96160



Oakland # 817  
 333 Z3rd Ave  
 Oakland, CA 94606

DATE 8/27/2008	TICKET NO. 81732792
P.O. # 749	PROJECT NO. 31303656

BILL TO				SHIP TO			
30081790 DRILL TECH (NORCAL -JOB REQ) 2200 WYMORE WAY CONTRA COSTA				31303656 YERBA BUENA ISLAND SAN FRANCISCO YERBA BUENA ISLAND SAN FRANCISCO			
LOAD	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCH.	LEAVE JOB SITE	ARRIVE PLANT	STAND-BY TIME
11:44:43	12:00	12:30		1:32			
SLUMP	PLANT NO.	TRUCK NO.	DRIVER		MAP ZONE		
2.0 in 1-3"	817	3548	CROFTON, JIM H		090 0648-F2		
ORDER	PRODUCT CODE	REFERENCE	USAGE				
90026067/ T	2-000-4-G-GM-13-1-Z-2DA	3005	SHOTCRETE				
LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	U/M	PRODUCT CODE	PRODUCT DESCRIPTION	PRICING	
						UNIT	EXTENSION
9.00	9.00 / 9.00		YD3	156742	5C 660LB 1 2" GR PU _F_ - 1-3"		
1.00			EA		20004GGM134Z2DA FUEL SURCHARGE RM		
ORCA SAND 21313.15 21220.00 Lbs. IN TOL 1/2" ORCA 7392.69 7360.00 Lbs. IN TOL Water 203.37 206.11 Gal. IN TOL Flyash 891.00 885.00 Lbs. IN TOL Cement 5499.00 5490.00 Lbs. IN TOL WRDA64 216.00 216.00 Oz. IN TOL							
Last Service Sent: Truck Last Service Sent: Truck Total Water Gal./YD3 : 38.24 Rel. W/C : 0.45 Job Site Water Gal./YD3: 1.76							
DRUM REVOLUTIONS _____							
SPECIAL INSTRUCTIONS						SALES TAX	
down under the bridge look for drill tech signs.BATCH WEIGHTS CERTS WITH FIRST LOAD...						TICKET TOTAL	
						SUB-TOTAL	
						STAND-BY TIME	
						TOTAL	12:02:00

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and conditions appearing on the reverse side hereof.  
 NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES, OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-94. THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 306.

THE UNDERSIGNED AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER.

SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO

**WEIGHMASTER CERTIFICATE**

THIS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

REASON FOR STANDBY: \_\_\_\_\_  
 CUSTOMER ASSUMES RESPONSIBILITY AND /OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.

By Deputy X  
 700DT002CA

RECEIVED AND ACCEPTED BY: \_\_\_\_\_

CUSTOMER 2 COPY

1721616



San Francisco Plant # 828  
 500 Armadori Street  
 San Francisco, CA 94124  
 1-866-476-2764

DATE  
 8/27/2008

TICKET NO.  
 82840539

P.O. #  
 749

PROJECT NO.  
 31303656

**BILL TO**

**SHIP TO**

30081790  
 DRILL TECH (NORCAL -JOB REQ)  
 2200 WYMORE WAY

31303656  
 YERBA BUENA ISLAND SAN FRANCISCO  
 YERBA BUENA ISLAND SAN FRANCISCO

CONTRA COSTA

LOAD	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCH.	LEAVE JOB SITE	ARRIVE PLANT	STAND-BY TIME
13:45:11	1353	14:00	14:50				

SLUMP	PLANT NO.	TRUCK NO.	DRIVER	MAP ZONE
2.0 In. 1-3"	828	3506	VASQUEZ, CARLOS	090 0848-F2

ORDER	PRODUCT CODE	REFERENCE	USAGE
90028067 / 2	2-000-4-G-GM-13-1-Z-ZDA	3005	SHOTCRETE

LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	U/M	PRODUCT CODE	PRODUCT DESCRIPTION	PRICING	
						UNIT	EXTENSION
4.00	13.00 / 9.00		YD3	156742	5C 660LB 1 2" GR PU _F_ - 1-3"		
1.00			EA		20004GGM131Z2DA FUEL SURCHARGE RM		
Last Service Sent : 1 Bay Area Oakland #817 - Truck 3548						Orca Sand 9313.92 9280.00	Lbs. IN TOL 3.95
						1/2" ORCA 3326.69 3340.00	Lbs. IN TOL 1.30
						WATER 92.47 92.00	Gal. IN TOL
						+Flyash 396.00 390.00	Lbs. IN TOL
						Type 2 cement 2244.00 2230.00	Lbs. IN TOL
						WRDA 64 88.00 87.00	Oz. IN TOL
Last Service Sent : - Truck DRUM REVOLUTIONS _____						Total water Gal./YD3 : 34.85 Rel. w/c. : 0.44 Job site water Gal./YD3: 5.15	

**SPECIAL INSTRUCTIONS**

down under the bridge look for drill tech signs. BATCH WEIGHTS, CERTS WITH FIRST LOAD...

SALES TAX	
TICKET TOTAL	
SUB-TOTAL	
STAND-BY TIME	
<b>TOTAL</b>	

14:08:00

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and conditions appearing on the reverse side hereof.  
 NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES, OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-94. THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 306.

THE UNDERSIGNED AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER.

SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO

**WEIGHMASTER CERTIFICATE**

THIS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

REASON FOR STANDBY: \_\_\_\_\_  
 CUSTOMER ASSUMES RESPONSIBILITY AND /OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.

By Deputy X  
 700DT002CA

RECEIVED AND ACCEPTED BY: \_\_\_\_\_

CUSTOMER 2 COPY

1634931