


**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER <b>Clear</b>

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.				Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		REMARKS
<b>TRAYLOR - DUTRA</b>								
		Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton (OE)	8	2				
261-45-5018		644-J John Deere Front Loader	8	2		R		
<b>DRILL TECH</b>								
	1	Driller Bauer model	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Groove Crane	8	2				
AC-19	1	Air Compressor	8	2				
	1	Brad Midleton (Foreman)	8	2				
	1	Raul Melgoza (Operator)	8	2				
	1	Nicolas Leon (Labor)	8	2				
	1	Eric Iguera (Labor)	8	2				
REMARKS								

- Started at 6:30AM at the field to monitor the construction progress.
- Traylor Dutra was working on the crane mats and leveling the rocks for the crane to start drilling the CIDH holes. Drill Tech is getting ready to drill the CIDH 101.
- Towel Surveying company was at site at 7:00 AM to survey the CIDH locations.
- I came back to office to work on the project plans and finishing my daily diaries. Finished for the day at 5:00 PM

<b>R-Rental, C- Contractor</b>	Title: <b>Abdikarim T Ali (TE Civil)</b>
	Signature: 

2.5 hrs OT6