

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

7-day Const. Cal.: 618  
Project Work Day: 828  
Date the Shift Began: 8/22/08  
 NIGHTWORK FRIDAY  
Shift Hrs Start 6:30 Stop 17:00  
Engineer's Hrs Start 7:30 Stop 16:00

**ASSISTANT RESIDENT ENGINEER'S DAILY REPORT  
BRIDGE**

Location: Temporary Tower D - DB5 Remark:			Report No. 46.B				Weather: Sun, 65° - 76°				
			<b>HOURS - ITEM NO.</b>								
ITEM NO. >>			8								
EQUIPMENT AND/OR LABOR:								Prime <u>American Bridge / Fluor JV</u> (P)			
								Sub #1 <u>Traylor-Dutra JV</u> (1)			
								Sub #2 _____ (2)			
								Sub #3 _____ (3)			
								Sub #4 _____ (4)			
								Sub #5 _____ (5)			
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT					REMARKS		Prime / Sub
		Big Digger Manitowoc 2250 Crane	8.00						Name	Classification	
		DB-5 Crane	8.00								
		APE600 Vibratory Hammer	8.00								
		Delmag D100-13 Diesel Hammer									
		Mench MHU500T Hydraulic Hammer									
L269		D185Q Sullivan Air Compressor	8.00								
L291		D185Q Sullivan Air Compressor									
L660		Diesel Generator									
P44		Catepillar Forklift									
		PLDR	8.00						Richard Hiebert	FOR	2
		PLDR	8.00						Terry Murray	FOR	2
		PLDR	8.00						Doug Brewer	JRNY	2
		PLDR	8.00						Frank Wouters	OPER	2
		PLDR	8.00						Joe Boracci	OPER	2
		PLDR	8.00						Matt Morton	OPER	2
		PLDR	8.00						Richard Hiebert Jr	APPR	2
		PLDR	8.00						Robert Utley	JRNY	2
		PLDR	8.00						Theo Rohr	OPER	2
		PLDR	8.00						Todd Labar	JRNY	2
		PLDR	8.00						Travis Logsdon	JRNY	2
Description of Operation: -Inspected and marked any imperfections in all the pile welds on the North Driving Frame. -Traylor Dutra removed the 4 temporary temporary piles on the south west end - 2 plumb and 2 battered. The plumb pile were partially removed using the APE600 Vibratory Hammer then the DB5 pulled out the remaining pile. The remaining B6 beams were then installed.											

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 0.0	INSPECTION

*GINA RIZZARDO*  
GINA RIZZARDO  
First Name Last Name  
TE/CT  
Title

REC'D 08 OCT 08 #007230