

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 623
Project Work Day: 833
Date the Shift Began: 8/27/08
 NIGHTWORK WEDNESDAY
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:00 Stop 16:30

**ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE**

Location: Temporary Tower C, Temporary Tower D - Big Digger Report No. 46.B Weather: Sun, 69° - 78°
Remark:

			HOURS - ITEM NO.								
ITEM NO. >>			8						Prime American Bridge / Fluor JV (P)		
			Furnish Temporary Towers						Sub #1 Traylor-Dutra JV (1)		
									Sub #2 (2)		
									Sub #3 (3)		
									Sub #4 (4)		
									Sub #5 (5)		
EQUIPMENT AND/OR LABOR:									REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT					Name	Classification	Prime / Sub
		Big Digger Manitowoc 2250 Crane	8.00	2.00					ELSE.		
		DB-5 Crane	8.00	2.00							
		APE600 Vibratory Hammer							IDLE		
		Delmag D100-13 Diesel Hammer							IDLE		
		Mench MHU500T Hydraulic Hammer							IDLE		
P241		Genie Boom							ELSE.		
P242		Genie Boom	8.00	2.00							
L437		Multiquip Air Compressor									
L480		Multiquip Air Compressor							ELSE.		
L269		D185Q Sullivan Air Compressor	8.00	2.00							
L291		D185Q Sullivan Air Compressor							IDLE		
L660		Diesal Generator							IDLE		
P44		Catepillar Forklift							IDLE		
		PLDR	8.00	2.00					Richard Hiebert	FOR	2
		PLDR	8.00	2.00					Terry Murray	FOR	2
		PLDR	8.00	2.00					Lee Tacker	FOR	2
		PLDR	8.00	2.00					Bud Germany	OPER	2
		PLDR	8.00	2.00					Dan Adams	JRNY	2
		PLDR	8.00	2.00					Doug Brewer	JRNY	2
		PLDR	8.00	2.00					Frank Wouters	OPER	2
		PLDR	8.00	2.00					Joe Boracci	OPER	2
		PLDR	8.00	2.00					Kurt Dillard	JRNY	2
		PLDR	8.00	2.00					Matt Morton	OPER	2
		PLDR	8.00	2.00					Randall Lesley	FOR	2
		PLDR	8.00	2.00					Richard Hiebert Jr	APPR	2
		PLDR	6.50	2.00					Robert Utley	JRNY	2
		PLDR	8.00	2.00					Theo Rohr	OPER	2
		PLDR	8.00	2.00					Todd Labar	OPER	2
		PLDR	8.00	2.00					Travis Logsdon	JRNY	2

Description of Operation:
Temporary Tower C: Drill Tech installed wire mesh at soil nail face. Abdikarim Ali arrive 9:00 and we measured the lengths of the 4 rebar cages. See Ali's diary for measurements and more details of the contractor's activities.
Temporary Tower D: Traylor Dutra mixed and placed grout under the B1 beams. SWPPP's Francis Maroni was on site and noted that an approved SWPPP plan was not in place before the grouting operation and so grouting will not be allowed to continue tomorrow without the approved amendment. There were multiple leaks found in the forms, which were blocked using timber wedges. Traylor Dutra was informed that any leaking grout must be properly cleaned up. Traylor Dutra also placed the remaining mixed grout (about 2') into the pile annulus at D102. No leaking in the friction collar was observed. After the grout operation, Traylor Dutra washed the mixer, pump, and hose with fresh water into the eco-pan wash out bin. Workers hung 3SB

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 1.0	INSPECTION

Gina Rizzardo
GINA RIZZARDO TE/CT
First Name Last Name Title
REC'D 08 OCT-08 #007233