

STATE OF CALIFORNIA	<b>04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9</b>	Report No.	629/839
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/2/2008
		Cont. Hrs	600-1230
		Insp. Hrs	700-1730

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER <b>Clear</b>

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.				Idle or Down	
			REGULAR	OT	DT	RENTAL		REMARKS
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						
		<b>TRAYLOR - DUTRA</b>						
	1	Brain Osullivan (Project Engineer)	6					
	1	Rex Avila (Project Manager)	6					
	1	Manual Garcia (Foreman)	6					
Model 325 C		Excavator Cat	6					
		<b>ABF</b>						
	1	Bill Osullivan (Project Engineer)						
REMARKS								

- I Started at 7:00 AM at the office and attended the weekly staff meeting at 8:00 AM. After the staff meeting, I went to the field to monitor the construction progress.
- Dutra was back to the field to excavate the area they missed last time. They also excavated more the CIDH 101 surrounding to stabilize the CMP.
- The contractor finished all of the excavation work around 12:00 PM and left the site.
- Came back to office and attended the weekly construction meeting at 1:30 PM. There were a lot issues to discuss at the meeting including the CIDH 101 problem and how to proceed with drilling without any more caving problem.
- The contractor informed us that they will seal the CMP with concrete at 6:00 AM tomorrow morning. They will place geotextile under the concrete to contain the concrete seepage to the bay.
- Work at office to review on plans and finished at 5:30 PM for the day....

<b>R-Rental, C- Contractor</b>	<b>Title:</b> <b>Abdikarim T Ali (TE Civil)</b>
	<b>Signature:</b> 