

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	631/841
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/4/2008
		Cont. Hrs	500-1530
		Insp. Hrs	500-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

Temporary Towers Foundation C


WEATHER **Clear**

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULA	OT	DT	RENTAL	Idle or Down		REMARKS
			R						
		TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	2					
	1	Ernie Hamilton	8	2					
261-45-5018		644-J John Deere Front Loader	8	2		R			
		DRILL TECH							
Drill Rig	1	Driller Bauer model 24 -H	8	2					
	3	Light Towers	8	2					
RT-760 E		Crane (Groove RTC)	8	2		R			
AC-19	1	Air Compressor	8	2					
	1	Ford F450 Truck	8	2					
	1	Ford F250 Truck	8	2					
	1	Dodge Ram 3500 Truck	8	2					
	1	Brad Midleton (Labor)	8	2					
	1	Erick Iguera (labor)	8	2					
	1	Raul melgoza (Operator)	8	2					
	1	Gerado Trujillo (Labor)	8	2					
		ABF							
	1	Bill Osulivan (Project Engineer)							
REMARKS									

- Started at 5:00 AM at the field to monitor the construction progress.
- Drill Tech is getting ready to drill CIDH 104. The tide is low and there is no water around the drilling area.
- The CIDH 104 drilling started around 6:30 AM and finished at 10:15 AM, and the casing was set and grouted immediately to prevent water to go into the CIDH hole. There were no major problems in the drilling operation. The rock bed was encountered at 3 feet depth and for the last 2 to 3 feet the rock was getting harder. The casing size was 9 feet long, 1 inch thickness and 63 inches outside diameter.
- Finished at 3:30 PM for the day....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	REC'D *08 OCT-13 #007250 Signature: 

[2 hrs OTC]