


ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	WEATHER	Clear
Temporary Towers Foundation C		

	HOURS - ITEM NO.	
--	------------------	--

EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down	REMARKS
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						
		TRAYLOR - DUTRA						
	1	Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton	8	2				
261-45-5018	1	644-J John Deere Front Loader				R		
		DRILL TECH						
Drill Rig	1	Driller Bauer model 24 -H	8	2				
	3	Light Towers	8	2				
RT-760 E	R	Crane (Groove RTC)	8	2				
AC-19	1	Air Compressor	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Brad Midleton (Labor)	8	2				
	1	Erick Iguera (labor)	8	2				
	1	Raul melgoza (Operator)	8	2				
	1	Gerado Trujillo (Labor)	8	2				
		ABF						
	1	Bill Osullivan (Project Engineer)						
REMARKS								

- Started at 5:00AM at the field to monitor the construction progress.
- Drill Tech drilled CIDH 108 to casing depth of 9 feet. There were water in the hole in the morning. I advised the contractor to pump the water out to the septic tank.
- The contractor went ahead and drilled without dewatering the CIDH hole. After couple of hours, they started to pump the slurry from the hole.
- Drill Tech installed the casing and poured grout around the casing to hold in place. The contractor finished the CIDH 108 around 12:00 PM.
- I advised the contractor to spray water on the access road and the working area to control dust. I also advised the contractor to cover the drilled CIDH holes before the end of the work for safety.
- Finished at 3:30 PM for the day....

R-Rental, C- Contractor	REC'D 08 OCT 13 1007251	Title: Abdikarim T Ali (TE Civil)
	Signature: 	

[2 hrs OTG]