

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	637/847
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/10/2008
		Cont. Hrs	2300-1230
		Insp. Hrs	2300-1130


ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER Clear

	HOURS - ITEM NO.
--	-------------------------

EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						REMARKS
		TRAYLOR - DUTRA						
	1	Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton	8	2				
261-45-5018		644-J John Deere Front Loader	8	2		R		
		DRILL TECH						
Drill Rig	1	Driller Bauer model 24 -H	8	2				
	3	Light Towers	8	2				
RT-760 E	1	Crane (Groove RTC)	8	2		R		
AC-19	1	Air Compressor	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Brad Midleton (Labor)	8	2				
	1	Erick Iguera (labor)	8	2				
	1	Raul melgoza (Operator)	8	2				
	1	Gerado Trujillo (Labor)	8	2				
REMARKS								

- Started at 11:00 PM at the field to monitor the construction progress.
- The CIDH 103 drilling started around 12:30 AM. The drilling was very slow as the rock got harder and harder with depth.
- The contractor Occasionally add some water to the CIDH hole to cool the drilling barrel.
- Finished at 11:30 AM for the day....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 

[4 hrs - OT]