


STATE OF CALIFORNIA	<b>04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9</b>	Report No.	638/848
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/11/2008
		Cont. Hrs	2300-1230
		Insp. Hrs	2300-1130

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER <b>Clear</b>

			HOURS - ITEM NO.				Idle or Down	
<b>EQUIPMENT AND/OR LABOR:</b>			REGULAR	OT	DT	RENTAL		REMARKS
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						
		<b>TRAYLOR - DUTRA</b>						
	1	Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton	8	2				
261-45-5018		644-J John Deere Front Loader	8	2				
		<b>DRILL TECH</b>						
Drill Rig	1	Driller Bauer model 24 -H	8	2				
	3	Light Towers	8	2				
RT-760 E	1	Crane (Groove RTC)	8	2				
AC-19	1	Air Compressor	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Brad Middleton (Labor)	8	2				
	1	Erick Iguera (labor)	8	2				
	1	Raul melgoza (Operator)	8	2				
	1	Gerado Trujillo (Labor)	8	2				
REMARKS								

- Started at 11:00 PM at the field to monitor the construction progress.
- Drill Tech continues drilling CIDH 103 and finished at 4:00 AM. The contractor started CIDH 104 at 4:30 AM and stopped at 6:00 AM to get ready for the concrete pour on CIDH 103. The concrete pour was scheduled on 9:00 AM but got delayed for 1 hour because the Pump truck driver went to safety training which was required by ABF.
- Finished at 3:30 PM for the day....

<b>R-Rental, C- Contractor</b>	<b>Title:</b> <b>Abdikarim T Ali (TE Civil)</b>
	<b>Signature:</b> 

[4 hrs - OT]