

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 597
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 807
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/1/2008

Weather: Cloudy and cool

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

Description of Operation:


Today is the first day of welding at the South pile connection plates. The morning was spent in preparation, while the Certified Welding Inspector (CWI) arrived in the afternoon. The CWI, Andrew Coffman, arrived on site and will be there during the duration of welding. Gina Rizzardo arrived and asked him for the WPS and he had to ask the contractor for it. It was delivered and welding started in the afternoon at piles D109 and D110. Some welds were completed, but during the welding of some of the others, the tack welds cracked. This could very well be due to the weld sequence chosen by the contractor. Depending on which welds on each plate are completed, stresses are induced into completed welds, so it is possible for welds to pull apart, unless one minimizes the distortion. Also, depending on the sequence of which plates are welded, and their proximity to each other, similar stresses are induced on adjacent plate welds. Gina will have the diary including progress, labor, and equipment.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull fledgling is still walking around, but not flying yet.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox 

Transportation Engineer (D)/Asst. Structure Rep.

REC'D 08 OCT 29 #007382

Traylor Dutra Joint Venture Extra Work Order

SUB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#	12
ADDRESS: 375 Burma Road		JOB #:	0705
Oakland, CA 94607		Phone: 510-808-4600	NAME: SAS - Temp Towers
WORK ORDERED BY: John Callaghan		Fax: 510-808-4601	DATE: <u>Aug 7, 2008</u>

DESCRIPTION OF WORK PERFORMED:
Use of Workboat Becky T by Captain and Deckhand to inspect for nesting birds.

START TIME 0730 START TIME 1100
 END TIME 0830 END TIME 1200

ABF Reference: CCO#13

TDJV LABOR								TDJV EQUIPMENT					
NAME/CRAFT	HOURS			WAGE RATES			EXTENDED AMOUNT	EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
	ST	OT	DT	ST	OT	DT							
Direct Labor Cost								Becky T	2				
Frank Wouters	2												
Matt Morton	2												
								TOTAL TDJV EQUIPMENT AMOUNT:					
								RENTAL/OUTSIDE EQUIPMENT & OTHER COSTS					
								DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT	
								TOTAL RENTAL AMOUNT:					
								EXTRA WORK ORDER COST SUMMARY					
TOTAL HOURS								LABOR TOTAL:					
0.0								MARKUP :					
TOTAL TDJV LABOR AMOUNT:								SUBTOTAL LABOR:					
MATERIALS AND OTHER CHARGES								MATERIALS/OTHER TOTAL:					
DESCRIPTION		QTY	U/M	U/P	AMOUNT			TDJV EQUIPMENT TOTAL:					
								RENTAL EQUIPMENT/OTHER TOTAL:					
								MATERIAL EQUIPMENT MARKUP :					
								SUBTOTAL MATERIAL/EQUIPMENT:					
								SUBTOTAL:					
								OVERHEAD @					
TOTAL MATERIALS AMOUNT:								TOTAL AMOUNT DUE:					

CALTRANS/CONTRACTOR REPRESENTATIVE:

Thanh V. Le 08/04/08
SIGNATURE DATE

THANH V. LE
PRINTED NAME

TRAYLOR DUTRA REPRESENTATIVE:

Paul Tracinski Aug 1, 2008
SIGNATURE DATE

Paul Tracinski
PRINTED NAME

This is not a guarantee for payment.