

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 600
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 810
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/4/2008

Weather: Cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1500

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
EQUIPMENT AND/OR LABOR:													
		Traylor Dutra											

Description of Operation:

The welding continues at the South driving frame pile connection plates of Tower D. They are welding at the West frame, on piles D109, D110, D111, and D112. Today they were able to finish the plates at D109, and were well under way at D110. Preparation for welding is going on at D111 and D112, namely grinding the weld area so there is no rust or loose material in the weld zone. Gina Rizzardo will have the labor and equipment diary for the days operation as well as some other particulars for the operation.


Another couple workers set up the track torch to cut off the tops of the piles to an elevation of +7m. They were able to cut off piles D113 and D114 by the end of the day.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull fledgling is still walking around, and has been seen stretching its wings in preparation for flight.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

Traylor Dutra Joint Venture
Extra Work Order

JOB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#	12
ADDRESS: 375 Burma Road		JOB #:	0705
Oakland, CA 94607		NAME:	SAS - Temp Towers
WORK ORDERED BY: John Callaghan	Phone: 510-808-4600	DATE:	AUG 4, 2008
FAX: 510-808-4601			


DESCRIPTION OF WORK PERFORMED:
Use of Workboat Becky T by Captain and Deckhand to inspect for nesting birds.

START TIME 1230


END TIME 1430

BF Reference: CCO#13

TDJV LABOR							TDJV EQUIPMENT						
NAME/CRAFT	HOURS			WAGE RATES			EXTENDED AMOUNT	EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
	ST	OT	DT	ST	OT	DT							
Direct Labor Cost													
Frank Wouters	2						Becky T	2					
Matt Morton	2												
							TOTAL TDJV EQUIPMENT AMOUNT:						
							RENTAL/OUTSIDE EQUIPMENT & OTHER COSTS						
							DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT		
TOTAL HOURS	0.0						EXTRA WORK ORDER COST SUMMARY						
TOTAL TDJV LABOR AMOUNT:							LABOR TOTAL:						
							MARKUP:						
							SUBTOTAL LABOR:						
MATERIALS AND OTHER CHARGES							MATERIALS/OTHER TOTAL:						
DESCRIPTION	QTY	U/M	U/P	AMOUNT			TDJV EQUIPMENT TOTAL:						
							RENTAL EQUIPMENT/OTHER TOTAL:						
							MATERIAL EQUIPMENT MARKUP:						
							SUBTOTAL MATERIAL/EQUIPMENT:						
							SUBTOTAL:						
							OVERHEAD @						
TOTAL MATERIALS AMOUNT:							TOTAL AMOUNT DUE:						

CALTRANS/CONTRACTOR REPRESENTATIVE: 

SIGNATURE: _____ DATE: 08/22/08

TRAYLOR/DUTRA REPRESENTATIVE: 

SIGNATURE: _____ DATE: 8/22/08

PRINTED NAME: THAN H LE

PRINTED NAME: STEVE CARPENTER

This is not a guarantee payment.