

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 602
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 812
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/6/2008

Weather: Cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1500

ASSISTANT STRUCTURE REP. **CONTRACTOR – ABFJV**
JASON WILCOX

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME							IDLE OR DOWN	REMARKS
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										Name Contractor

Description of Operation:


The welding continues at the South driving frame pile connection plates. Gina Rizzardo will have the diary with the labor and equipment as well as some of the particular information for the days operations. I was informed that the contractor will be continuing to weld at pile D112 on the Southwest frame as well as pile D114 on the Southeast frame. There will be some pile cutoff operations throughout the day as well.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull fledgling is still walking around, and has been seen stretching its wings in preparation for flight.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

