

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 614
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 824
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/18/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1630
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP. **CONTRACTOR – ABFJV**  
**JASON WILCOX**

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

**Description of Operation:**

I was informed this morning by Thanh Le that the contractor was not able to finish welding the connection plates of the Tower D North frames East side on Friday. So, today they finished the welds. They also began to remove the welds that were holding the falsework beams in place on the North side. They continued this throughout the day.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

Gina Rizzardo is at the Richmond office attending a surveying class all day.

Thanh Le will have the diary for the days operations including the labor and equipment.

OVERTIME: One hour of overtime accrued covering the contractors hours.

**Inspector:**

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.