

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 625
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 835
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/29/2008

Weather: Clear and warm

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
EQUIPMENT AND/OR LABOR:													
		Traylor Dutra											

Description of Operation:

Gina Rizzardo and I met with Sean Heydon and Matt Burdick at 7:15 am in the Traylor Dutra trailer to wait for the certified welding inspector from Smith Emery, Eric Emery. Shortly after he arrived, we all went out to the North driving frame to look at the welds of the connection plates. As soon as Eric saw one of the areas of concern he agreed that it was not acceptable and asked where the next concern was. I told him that this was not our job, and that we could not direct him, but that it would be in their best interest to go around all of the welds on the North frame and give them a second look. He agreed and proceeded to give them all a second look. He marked up the areas he had a concern with and noted them on his notebook. Gina Rizzardo took pictures of the areas he marked up.

As the morning continued, Matt Burdick came out to the site to see what was being done with the welds. He wanted to start repairing the welds today, but the CWI was not prepared for this. He came out to the site expecting to magnetic particle test the welds, not knowing that there was going to be repair work. In order to do this, he would need a Fluke meter, which he did not bring. He also had to return the Mag yoke used for magnetic particle testing back to the owner, so there could not be any repair work today. Eric Emery went home around 12:00 pm and Matt said they would plan to repair the welds next week.

I observed a couple workers putting a containment around the grout mixing silo and mixer unit as part of their SWPPP plan. They were using 2x4's to frame up some plywood to act as a wind block. I observed Francis Maroni on site to see this too.

The installation of the top portion of the South face of the South frames fender panels continued today. There was some alignment issues with the B6 beams and the precast fender panels. The center to center distance between the cast in place threaded holes are 100 mm closer than the holes in the B6

REC'D 08 OCT 29 #007400

beams. An RFI, RFI-TDJ-054, was generated asking to change the shape of the holes in the B6 beams to accommodate the bolts for the panels. This was accepted and the installation continued. By the end of the day they installed the top fender panel on the South face of the South frame. To date they have installed the top and bottom panels on the South face of the South frame only.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.

Traylor Dutra Joint Venture Extra Work Order

SUB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#	12
ADDRESS: 375 Burma Road		JOB #:	0705
Oakland, CA 94607		Phone: 510-808-4600	NAME: SAS - Temp Towers
WORK ORDERED BY: John Callaghan		Fax: 510-808-4601	DATE: 8/29/08

DESCRIPTION OF WORK PERFORMED:
Use of Workboat Becky T by Captain and Deckhand to inspect for nesting birds.

START TIME 0900

END TIME 1030

ABF Reference: CCO#13

TDJV LABOR								TDJV EQUIPMENT					
NAME/CRAFT	HOURS			WAGE RATES			EXTENDED AMOUNT	EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
	ST	OT	DT	ST	OT	DT							
Direct Labor Cost	1.5							Becky T	1.5				
Frank Wouters	1.5												
Matt Morton													
								TOTAL TDJV EQUIPMENT AMOUNT:					
								RENTAL/OUTSIDE EQUIPMENT & OTHER COSTS					
								DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT	
								TOTAL RENTAL AMOUNT:					
								EXTRA WORK ORDER COST SUMMARY					
TOTAL HOURS								LABOR TOTAL:					
TOTAL TDJV LABOR AMOUNT:								MARKUP:					
								SUBTOTAL LABOR:					
MATERIALS AND OTHER CHARGES								MATERIALS/OTHER TOTAL:					
DESCRIPTION		QTY	U/M	U/P	AMOUNT	TDJV EQUIPMENT TOTAL:							
						RENTAL EQUIPMENT/OTHER TOTAL:							
						MATERIAL EQUIPMENT MARKUP:							
						SUBTOTAL MATERIAL/EQUIPMENT:							
						SUBTOTAL:							
						OVERHEAD @							
TOTAL MATERIALS AMOUNT:								TOTAL AMOUNT DUE:					

CALTRANS/CONTRACTOR REPRESENTATIVE:

TRAYLOR DUTRA REPRESENTATIVE:

[Signature]
SIGNATURE _____ DATE _____

[Signature]
SIGNATURE _____ DATE _____

PERSON WILL COPY
PRINTED NAME _____

Steve Capriotti
PRINTED NAME _____

** THIS DOES NOT GUARANTEE PAYMENT*

(CT)