

Job Stamp <b>04-0120F4</b> <b>SFOBB SAS</b>
---

Construction Calendar no.	656
Project working days no.	866
Date	<b>09/29/2008</b>
Inspectors	Start 08:00 Stop 16:30
Hours	
Shift Hours	Start 06:30 Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation
Weather	HI: 68 F Low: 57 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	1	Manitowoc 2250	8						T.D.
261-45-5018	R	John Deere 644J Loader	4						T.D.
246-05-5023	R	John Deere 135C RTS Excavator	4						T.D.
TD040802TB	2	Bossltg Light	2						T.D.
8M70628	C	3500 Dodge Ram	8						Drill Tech
6S43539	C	Ford F-450	8						Drill Tech
15092184 (Temp. Ident.)	C	Ford F-550	8						Drill Tech
	1	Brad Middleton	8						Foreman (Drill Tech)
	1	Gerado Trujillo	8						Drill Tech
	1	Eric Higuerg	8						Drill Tech
	1	Raul Melsoza	8						Drill Tech
	1	Ernie Hamilton	8						O.E. (Traylor – Dutra )
	1	Randle Leslie	8						O.E. (T.D.)
	1	Don Adams	8						O.E. (T.D.)
	1	Levis	8						O.E. (T.D.)

**Description of Operation:**

- Daily activity of contractors
  - Concrete pour at the rat slabs of the west-line pile caps (see Figs 1 and 2).
  - Concrete pour at C108 (see Figs 3 and 4).
  - D.T. sprayed curing compound right after the pour (see Fig 5)
  - ABF's subcontractor collected 4 concrete samples.
  - See Art Pannu and Ali's diary for additional contractors' activities and comments.
  
- Note
  - Ali and I collected 4 concrete samples. The temperature is 78 F and slump is 6".
  - Manuel from <sup>CCB</sup> is on-site.
  - Second and third trucks are rejected due to high slump and segregations (see Ali's diary for detailed information).
  - See Ali's diary for the concrete tickets.

REC'D \*08 OCT-29 #007401



Fig 1



Fig 2



Fig 3



Fig 4



Fig 5

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep