

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 657
Project working days no. 867
Date 09/30/2008
Inspectors Start 05:30 Stop 16:00
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

| | |
|-------------------------------------|--|
| Location & Description of Operation | SAS-Temporary towers, Tower C foundation |
| Weather | HI: 75 F Low: 52 F Partly cloudy |

| Equip no. | # personnel | Equipment and/or labor Description (of equipment or labor) | Hours - ITEM no. | | | | | | | Remarks |
|-------------|-------------|--|------------------|----|----|--------|--|--|------|--------------------------|
| | | | Regular | OT | DT | Rental | | | IDLE | |
| | 1 | Manitowoc 2250 | 8 | | | | | | | |
| 261-45-5018 | R | John Deere 644J Loader | 4 | | | | | | | |
| 246-05-5023 | R | John Deere 135C RTS Excavator | 4 | | | | | | | |
| L-269 | 1 | Ingersoll-Rand Compressor | 4 | | | | | | | |
| TD040802TB | 2 | Bossltg Light | 2 | | | | | | | |
| | 1 | Ernie Hamilton | 8 | | | | | | | O.E. (Traylor - Dutra) |
| | 1 | Randle Leslie | 8 | | | | | | | O.E. (T.D.) |
| | 1 | Don Adams | 8 | | | | | | | O.E. (T.D.) |
| | 1 | Levis | 8 | | | | | | | O.E. (T.D.) |
| | 1 | Julian Lobatos | | | | | | | 8 | Foreman (Regional Steel) |
| | 1 | Lee Wachtler | 8 | | | | | | | R.S |
| | 1 | Antonio Gomez | 8 | | | | | | | R.S |
| | 1 | Miguel Nunez | | | | | | | 8 | R.S |
| | 1 | Gonzalo Aguirre | | | | | | | 8 | R.S |

Description of Operation:

- Daily activity of contractors
 - Rebars of pile caps are on site (see Fig. 1).
 - ABF surveyors conducted survey on the pile caps of foundation C (see Fig 2).
 - T.D. crew cut the steel casings and chipped concrete out at C102 and 103. See Art diary for surveying data on C102 and C103.
 - Transport dirt off the site (see Fig 3).
 - See Art Pannu and Ali's diary for additional contractors' activities and comments.

➤ Note

- Took 4 concrete cylinders to water batch.
- 2 hr. O.T.



Fig 1



Fig 2



Fig 3

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep.

REC'D - 08 OCT-29 #007402